





MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: 28/12/2025				Report No: HITECH/TJN-2025-467/MT-134			
Client: M/S.TRUCK OMAN EQUIPMENT RENTAL LLC				Contractor: N/A			
Project: N/A				Location: MUKHAIZNA, SULTANATE OF OMAN			
Procedure No. & Rev. No.: HITECH-TPI-P-T-253-MT-14				Referencing Code / Specification: ASME E709 /AWS D1.1			
Acceptance Criteria: AWS D1.1				Material: N/A			
Surface Condition: Acceptable		Surface Temperature: Ambient		PWHT: N/A			
Method: <input checked="" type="checkbox"/> Wet <input checked="" type="checkbox"/> Visible <input type="checkbox"/> Dry <input type="checkbox"/> Fluorescent		Technique: <input checked="" type="checkbox"/> Continuous <input type="checkbox"/> Residual		Magnetization: <input checked="" type="checkbox"/> Longitudinal <input type="checkbox"/> Circular			
Equipment Type: Electromagnetic Yoke		Equipment Sr. No: 2016070125543		Cal. Validity: Prior to Job			
Type of Current: AC		Lifting Power of Yoke: 4.5 KG		Sensitivity: <input checked="" type="checkbox"/> Burmah Strip <input checked="" type="checkbox"/> Pie Gauge III Lines Visible			
Source of Light: Day light				Light Intensity: ≥ 1076 lux min			
Consumables: MAKE: MAGNAFLUX							
Cleaner: MAGNAFLUX SKC-S		White contrast: MAGNAFLUX WCP-2		Magnetic Ink: MAGNAFLUX 7 HF			
Batch No: 240706 BBE		Batch No: 240702 BBE		Batch No: 240705 BBE			
Validity: JULY-2027		Validity: JULY-2027		Validity: JULY-2027			
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size	Sch. / WT	Observation (Map or Record of Indication)		Result (Acc./Rej.)
REGISTRATION NO / OWNER ID NO: - 5104 RK / TER 1501 (MOBILE CRANE LIFTING HOOKS)							
CRANE MAIN LIFTING HOOK ID NO: HCZ24100115 CAPACITY 110 T	N/A	N/A	N/A	N/A	NO RELEVANT INDICATION OBSERVED		ACCEPTABLE
CRANE AUXI.LIFTING HOOK ID NO: G2024081800 CAPACITY 8.0T	N/A	N/A	N/A	N/A	NO RELEVANT INDICATION OBSERVED		ACCEPTABLE

"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"		
LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:		27/12/2026
Hi-Tech Inspection Services LLC	Contractor	Client/ TPI /AI
Signature: 	Signature:	Signature:
Name: ANSON DCOSTA	Name:	Name:
Qualification: MPT Level II		
Date: 28/12/2025	Date	Date