



الشركة الفنية لخدمات السلامة والفحص الفني ش.م.م.

SAFETY TECHNICAL SERVICES AND INSPECTIONS

Tel : +968 24502589, Fax : +968 24590272. Email: stsi@safetyoman.com, Website: www.safetyoman.com
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.

eiaci
Emirates International Accreditation Centre
154-IB

AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION OF MOBILE CRANE

Certificate No: O/44999/20/12/01

Date of Inspection: 28/12/2020

Crane details					
Name and Address of the Owner:		TRUCKOMAN EQUIPMENT RENTAL			
Make & Date of Manufacture:		GROVE/2012			
Location of Inspection:		FAHUD RIG 72			
Ref. Standard:		BS 7121-2-3; SP 2275			
Registration No.& Owner No.:		6236Y.R/PLM 1485			
Model and Serial No.:		RT 530-E-2/258501			
Date of previous inspection / cert. No:		20/01/2020; MP/42113/20/01/01			
Date of next inspection and testing :		27/12/2021			
Availability OEM certificate		Available			
Availability of operations manual in cab:		Available			
Availability of load Chart in cab:		Available			
Availability of daily check report:		Available			
Main hoist wire rope diameter and condition		16mm & satisfactory			
Main hoist wire rope certificate No:		1AP 2560 (275 KN MBL)			
Auxiliary wire rope diameter and condition		Not applicable			
Auxiliary wire rope certificate No:		Not applicable			
Crane Description	Crane type	Maximum SWL	Range of Boom length	Fly Jib length	Counter weight (if applicable)
Diesel powered, hydraulically operated telescopic boom	Rough terrain	30t	8.8m to 29m	N/A	Fixed
Crane present configuration at the time of inspection:		Boom length (m)	Radius (m)	Applied load (Tonne)	Safe working load (Tonne)
SWL @ No of falls: 30t		8.8	3	---	30
counter weight: FIXED		Intermediate	15.2	8	10.5
Main hook/Aux hook SWL: 40t/NA		Maximum	29	16	3.4
Main hook SL no: 3502		Auxiliary hoist (where applicable)	---	---	---
Aux hook SL No: NA					
Conclusion: Fit for its intended use at the time of examination.					
<i>This certificate becomes invalid if any Alteration/Major Repair and modification is done.</i> This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.					

Approved by, Name & Signature: Mr. Gishin Thomas



Inspected by, Name & Signature: Mohammed Anaz



Annexure of certificate of thorough examination of mobile crane

Certificate No: O/44999/20/12/01

Date of Inspection: 28/12/2020

Status Legend: S- Satisfactory NA-Not applicable		F-Findings		CF-Critical Findings	
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	21	Swing machinery /Swing alarm / Swing lock	S
2	Monthly Inspection record	S	22	Hook block system/Safety catch	S
3	Maintenance records	S	23	Sheaves(Boom & Hook)	S
4	OEM Specification plate	S	24	Operator cab/ Control levers /Wind shields/Mirrors	S
5	Safe load indicator/calibration verified	S	25	Anti 2 block /over lower/ boom cut off /over load cut off limit switches / Slack rope limiter(if fitted)	S
6	Level indicator / Boom Angle indicator	S	26	Proximity switches	NA
7	Telescopic boom extensions/Rope guides	S	27	All fasteners /Bolts / Safety pins	S
8	Lattice boom sections/Connecting pins	NA	28	Electrical System	S
9	Mast and its attachments	NA	29	Hydraulic System	S
10	Pendant ropes	NA	30	Caution rotary light	S
11	Fly Jib / Derricking interlock security	NA	31	Reverse Horn / Light	S
12	Main hoist winch/ Hoist drum / spooling	S	32	Fire extinguisher	S
13	Main hoist wire ropes and termination	S	33	Anemometer(if fitted or hand held)	NA
14	Auxiliary hoist winch/ Hoist drum /spooling	NA	34	Full functional test	S
15	Auxiliary wire ropes and termination	NA	35	Rated load test	S
16	Counterweight and its locking mechanism	S	36	Overload test	NA
17	Access ladders/Walkways/Hand & guard rails	S	37	NDT(If applicable)	S
18	Outriggers/ beams / jacks / pads	S	38	Other Test (If applicable)	NA
19	Tires / rims / wheel bolts	S	39	Display marking (SWL / tire pressure/ dates)	S
20	Crawler Tracks/Track shoe	NA	40	General Condition	S

Details of tools/equipments used: STS-LD-63; STS-VC-7949

Findings/Critical Findings Report

F/CF	No.	Remarks

