



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY
CERTIFICATE OF THOROUGH EXAMINATION OF MOBILE CRANE

Job No: 5096

Starting time of Inspection: 14:15 PM

Certificate No: K/5096/25/11/05

Date of Inspection: 19/11/2025

Crane details						
Name and Address of the Owner:		TRUCKOMAN EQUIPMENT RENTAL LLC				
Make & Date of Manufacture:		TADANO LTD. / 2015				
Location of Inspection:		CCED FARAH SITE				
Ref. Standard:		BS 7121-2-3 / PDO SP 2275				
Registration No.& Owner No.:		7390 HA / PLM 1496				
Model and Serial No.:		GR-500E-3-00102 / 541189				
Date of previous inspection / cert. No:		03/12/2024 / MN/2413/24/12/02				
Date of next inspection and testing:		18/11/2026				
Availability of OEM certificate:		IN SERVICE EQUIPMENT				
Availability of operations manual in cab:		AVAILABLE				
Availability of load Chart in cab:		AVAILABLE				
Availability of daily check report:		AVAILABLE				
Main hoist wire rope diameter and condition		16 mm / SATISFACTORY				
Main hoist wire rope certificate No:		904189001				
Auxiliary wire rope diameter and condition		NOT AVAILABLE				
Auxiliary wire rope certificate No:		NOT AVAILABLE				
Crane Description	Crane type	Maximum SWL	Range of Boom length	Fly Jib length	Counter weight (if applicable)	
Diesel powered hydraulic operated telescopic boom crane	Rough Terrain	51.0 t	11.1 – 42.0 m	N/A	5.3 t <small>(Integral with slewing frame)</small>	
Crane present configuration at the time of inspection: SWL @ No of falls: 30.0 t at 8 falls Main hook/Aux hook SWL: 51.0 t Main hook SL no: M4722 Aux hook SL No: N/A	Main hoist	Minimum	11.1 m	2.5 m	Nil	51.0 t
		Intermediate	34.3 m	13.0 m	7.9 t	7.9 t
		Maximum	42.0 m	18.0 m	4.5 t	4.5 t
	Auxiliary hoist (where applicable)	Nil	Nil	Nil	Nil	Nil
	Conclusion: Fit for its intended use at the time of examination.					
<i>This certificate becomes invalid if any Alteration/Major Repair and modification is done.</i> This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item we re found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.						

Approved by, Name & Signature: **INFANSO OSWIN**

Inspected by, Name & Signature: **KOSHY MATHEW**



**Annexure of certificate of thorough examination of mobile crane****Certificate No: K/5096/25/11/05****Date of Inspection: 19/11/2025**

Status Legend: S-Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	21	Swing machinery /Swing alarm / Swing lock	F
2	Monthly Inspection record	S	22	Hook block system/Safety catch	S
3	Maintenance records	S	23	Sheaves(Boom & Hook)	S
4	OEM Specification plate	S	24	Operator cab/ Control levers /Wind shields/Mirrors	S
5	Safe load indicator/calibration verified	F	25	Anti 2 block /over lower/ boom cut off /over load cut off limit switches / Slack rope limiter(if fitted)	S
6	Level indicator / Boom Angle indicator	S	26	Proximity switches	NA
7	Telescopic boom extensions/Rope guides	S	27	All fasteners /Bolts / Safety pins	S
8	Lattice boom sections/Connecting pins	NA	28	Electrical System	S
9	Mast and its attachments	NA	29	Hydraulic System	F
10	Pendant ropes	NA	30	Caution rotary light	S
11	Fly Jib / Derricking interlock security	F	31	Reverse Horn / Light	S
12	Main hoist winch/ Hoist drum / spooling	S	32	Fire extinguisher	S
13	Main hoist wire ropes and termination	S	33	Anemometer(if fitted or hand held)	F
14	Auxiliary hoist winch/ Hoist drum /spooling	NA	34	Full functional test	S
15	Auxiliary wire ropes and termination	NA	35	Rated load test	S
16	Counterweight and its locking mechanism	S	36	Overload test	NA
17	Access ladders/Walkways/Hand & guard rails	S	37	NDT(If applicable)	S
18	Outriggers/ beams / jacks / pads	F	38	Other Test (If applicable)	NA
19	Tires / rims / wheel bolts	S	39	Display marking (SWL / tire pressure/ dates)	S
20	Crawler Tracks/Track shoe	NA	40	General Condition	S

Details of tools/equipments used:

Vernier Caliper S/N: 508105, Steel Measuring Tape S/N: QTS-0955-24-MT, Permanent Magnet S/N: 8140

Findings/Critical Findings Report

F/CF	No.	Remarks
F	5	ASLI display discoloration. Dark patches in the display/screen.
F	11	Stowed. Not in use.
F	18	Missing sleeve or outer cover of the hydraulic hose connection on the front outrigger both sides.
F	21	Slew bearing report not available.
F	29	Minor leak on the boom lift cylinder left side.
F	33	Anemometer not fitted.
F	37	MPI Report No.: K/5096/25/11/04

Approved by, Name & Signature:

INFANSO OSWIN

Inspected by, Name & Signature:

KOSHY MATHEW