



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION AND TEST OF FORKLIFT

Certificate No: AD/52613/23/08/01

Date of Inspection: 10/08/2023

Name and Address of the Owner:	TRUCK OMAN EQUIPMENT RENTAL LLC	
Maker & Date of Manufacture:	COMBILIFT / 2023	
Place of Inspection:	JIFFNAIN YARD	
Ref. Standard:	EN 12895; ISO 22915; ISO 3691; ISO 20898; ANSI/ITSDF B56.1a; AS2359.1; ISO22915-2 ; BS EN 1459; SP2275	
Registration No. & Owner No.:	TER#1541	
Model No. and Serial No.:	C5000XL & 70590	
Running hours:	00005 Hrs.	
Manufacturer's documentation:	IN SERVICE EQUIPMENT	
Date of Previous inspection / cert no:	COC BY COMBILIFT 07/02/2023 (BRAND NEW)	
Date of Next inspection:	09/02/2024	
Date of Previous load test / cert no:	COC BY COMBILIFT 07/02/2023 (BRAND NEW)	
Date of Next load test:	09/08/2024	
Availability of operations manual in cabin:	YES	
Availability of daily check report:	YES	
Description of Forklift: DIESEL POWERED HYDRAULICALLY OPERATED MULTI DIRECTIONAL FORKLIFT WITH SWL 5000 KG @ 600MM LOAD CENTER		
Test carried out according to tabulated column		
Description of test:	Test load applied. In kgs	S.W.L In kgs
Thorough Visual inspection, Functional test & Performance test carried out. Max. Lifting Height: 4000mm @ 600mm load center SWL is 4710KG Max. Lifting Height: 3300mm @ 600mm load center SWL is 5000KG Hydraulic creep : Nil Fork Serial No: CPM00809, CPM00806	5500 kg	5000 kg @600mm load center
Conclusion: Fit for its intended use at the time of inspection. / Refer to checklist- Annexure of certificate		
<i>This certificate becomes invalid if any Alteration/Major Repair and modification is done.</i> This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.		

Approved by, Name & Signature: INFANSO OSWIN

Inspected by, Name & Signature: MOHAMMAD ANAZ





AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

ANNEXURE OF CERTIFICATE OF TEST & THOROUGH EXAMINATION OF FORK LIFT

Certificate No: AD/52613/23/08/01

Date of Inspection: 10/08/2023

Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	17	All gauges in cab	S
2	Monthly Inspection record	S	18	Overhead & foot guard	S
3	Maintenance records	S	19	Exhaust system	S
4	OEM Specification plate	S	20	Side shifting function (if applicable)	NA
5	Tires, rims, wheel bolts and axles	S	21	Horn, reverse alarm, rotating warning light	S
6	Masts and Back rest , carriage	S	22	Lights & indicators	S
7	Forks and its extensions, slide end stopper, locks	S	23	Seat and seat belts	S
8	Load chain and its assemblies	S	24	Parking brake and foot brake function	S
9	Side rollers and roll over cage	S	25	Fire extinguisher	S
10	Safety devices	S	26	Display markings (SWL, tire pressure, insp. date, due date)	S
11	Battery and its connections	S	27	Full functional test	S
12	Hydraulic system & hoses and end fittings	S	28	Rated load test	NA
13	Electrical system & Cables	S	29	Overload test	S
14	Cooling system	S	30	NDT(If applicable)	S
15	Steering function	S	31	Other Test (If applicable)	NA
16	All controls levers function & symbols legible	S	32	General Condition	S
Details of tools/equipments used: STS-LD-77,78					
Findings/Critical Findings Report					
F/CF	No.	Remarks			
---	30	Ref. MPI report – 10/08/2023; AD/52613/23/08/02			

