



## MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: <b>17/01/2026</b>		Report No: <b>HITECH/TJN-2025-467/MT-146</b>				
Client: <b>M/S. TRUCKOMAN EQUIPMENT RENTAL LLC, OMAN</b>		Contractor: <b>N/A</b>				
Project: <b>N/A</b>		Location: <b>NIZWA,SULTANATE OF OMAN</b>				
Procedure No. & Rev. No.: <b>HITECH-TPI-P-T-253-MT-14</b>		Referencing Code / Specification: <b>ASME E709 /AWS D1.1</b>				
Acceptance Criteria: <b>AWS D1.1</b>		Material: <b>N/A</b>				
Surface Condition: <b>Acceptable</b>		Surface Temperature: <b>Ambient</b>			PWHT: <b>N/A</b>	
Method: <input checked="" type="checkbox"/> Wet <input checked="" type="checkbox"/> Visible <input type="checkbox"/> Dry <input type="checkbox"/> Fluorescent		Technique: <input checked="" type="checkbox"/> Continuous <input type="checkbox"/> Residual			Magnetization: <input checked="" type="checkbox"/> Longitudinal <input type="checkbox"/> Circular	
Equipment Type: <b>Permanent Yoke</b>		Equipment Sr. No: <b>GAMMATEC 00836</b>			Cal. Validity: <b>Prior to Job</b>	
Type of Current: <b>N/A</b>		Lifting Power of Yoke: <b>18.1 Kg</b>	Sensitivity: <input checked="" type="checkbox"/> Burnah Strip <input type="checkbox"/> Pie Gauge	<b>III Lines Visible</b>		
Source of Light: <b>Day light</b>			Light Intensity: <b>≥ 1000 lux min</b>			
Consumables: <b>MAKE: MAGNAFLUX</b>						
Cleaner: <b>MAGNAFLUX SKC-S</b> Batch No: <b>240706 BBE</b> Validity: <b>JULY-2027</b>		White contrast: <b>MAGNAFLUX WCP-2</b> Batch No: <b>240702 BBE</b> Validity: <b>JULY-2027</b>			Magnetic Ink: <b>MAGNAFLUX 7 HF</b> Batch No: <b>240705 BBE</b> Validity: <b>JULY-2027</b>	
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size	Sch. / WT	Observation (Map or Record of Indication)	Result (Acc./Rej.)
<b>REGISTRATION NO &amp; OWNER ID NO:- 8165 LB-TER 1551 (MAKE: HELI,YOM:2023)</b>						
<b>FORKS SL NO: 12303F83H (L) &amp; 22303F83H (R) (QTY-01 PAIR)</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>	<b>NO RELEVANT INDICATION OBSERVED</b>	<b>ACCEPTABLE</b>
						
<b>“MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION”</b>						
LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:					<b>16/01/2027</b>	
Hi-Tech Inspection Services LLC		Contractor			Client/ TPI /AI	
Signature:		Signature:			Signature:	
						
Name: <b>ANSON D’COSTA</b>		Name:			Name:	
Qualification: <b>MPT Level II</b>		Date:			Date	
Date: <b>17/01/2026</b>						