

MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: 17/01/2026				Report No: HITECH/TJN-2025-467/MT-145			
Client: M/S. TRUCKOMAN EQUIPMENT RENTAL LLC, OMAN				Contractor: N/A			
Project: N/A				Location: NIZWA,SULTANATE OF OMAN			
Procedure No. & Rev. No.: HITECH-TPI-P-T-253-MT-14				Referencing Code / Specification: ASME E709 /AWS D1.1			
Acceptance Criteria: AWS D1.1				Material: N/A			
Surface Condition: Acceptable		Surface Temperature: Ambient		PWHT: N/A			
Method: ☒ Wet ☒ Visible ☐ Dry ☐ Fluorescent		Technique: ☒ Continuous ☐ Residual		Magnetization: ☒ Longitudinal ☐ Circular			
Equipment Type: Permanent Yoke		Equipment Sr. No: GAMMATEC 00836		Cal. Validity: Prior to Job			
Type of Current: N/A		Lifting Power of Yoke: 18.1 Kg		Sensitivity: ☒ Burmah Strip ☐ Pie Gauge		III Lines Visible	
Source of Light: Day light				Light Intensity: ≥ 1000 lux min			
Consumables: MAKE: MAGNAFLUX							
Cleaner: MAGNAFLUX SKC-S		White contrast: MAGNAFLUX WCP-2		Magnetic Ink: MAGNAFLUX 7 HF			
Batch No: 240706 BBE		Batch No: 240702 BBE		Batch No: 240705 BBE			
Validity: JULY-2027		Validity: JULY-2027		Validity: JULY-2027			
Item Description/Line No./ Drawing No.		Weld No	Welder No	Size	Sch. / WT	Observation (Map or Record of Indication)	Result (Acc./Rej.)
REGISTRATION NO & OWNER ID NO:- 3553 LA-TER 1556 (MAKE: MAXTON,YOM:2023)							
FORKS SL NO: 1Y2306038 (L) & 2Y2306038 (R) (QTY-01 PAIR)		N/A	N/A	N/A	N/A	NO RELEVANT INDICATION OBSERVED	ACCEPTABLE
"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"							
LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:						16/01/2027	
Hi-Tech Inspection Services LLC			Contractor			Client/ TPI /AI	
Signature: 			Signature:			Signature:	
Name: ANSON D'COSTA			Name:			Name:	
Qualification: MPT Level II			Date:			Date	
Date: 17/01/2026			Date:			Date	