



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION AND TEST OF LORRY LOADER

Certificate No: MP/52852/23/10/03

Date of Inspection: 02/10/2023

| | |
|--|---|
| Name and Address of the Owner: | TRUCK OMAN (NORTH) |
| Maker & Date of Manufacture: | HIAB – 2014 |
| Place of Inspection: | HAIMA |
| Ref. Standard: | BS 7121-4, SP 2275 |
| Registration No.& Owner No.: | 1193 RA ; TO-2042 |
| Model and Serial No.: | 166B-3-CLX ; 16614396 |
| Nr. of running hours and/or km read out: | 515469 KM |
| Manufacturer's documentation: | Available |
| Date of Previous inspection / cert. no: | 11/10/22 MP/49811 |
| Date of Next inspection: | 01/10/24 |
| Date of Previous Overload test/ cert. no: | 11/10/22 MP/49811 |
| Date of Next Overload load test: | After any major repair, alteration, change in configuration |
| Availability of operations manual in cab: | Available |
| Load Chart in cab: | Available |
| Accessories certificates: | Not Applicable |
| Availability of daily check report: | Available |
| Maintenance records / major repairs carried out: | Available |

Description of Crane: Diesel powered, hydraulically operated, lorry loader crane with knuckle boom Max capacity 4.9 t at 3.1m boom length & @ 3.1 m radius.

Test carried out according to tabulated column

| Description of test: (configuration of the crane at the time of inspection) | Boom length (m) | Radius (m) | Test load kgs | Safe working load kgs |
|---|-----------------|------------|---------------|-----------------------|
| Hook WLL : 8t | 3.1 | 3.1 | --- | 4.9 |
| | 4.5 | 4.5 | 3.4 | 3.4 |
| | 6.3 | 6.3 | --- | 2.3 |
| | 8.2 | 8.2 | 1.7 | 1.7 |
| | 10.3 | 10.3 | 1.3 | 1.3 |

Conclusion: Fit for its intended use at the time of inspection.

This certificate becomes invalid if any Alteration/Major Repair and modification is done.

This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.

Approved by, Name & Signature: Mr. OSWIN



Inspected by, Name & Signature: Madhu Pillai



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

Annexure of certificate of test & thorough examination of Lorry loader

Certificate No: MP/52852/23/10/04

Date of Inspection: 02/10/23

| Status Legend: S- Satisfactory | | NA-Not applicable | | F-Findings | CF-Critical Findings | |
|--------------------------------|---|-------------------|-----|---|----------------------|--------|
| No. | Description | Status | No. | Description | | Status |
| 1 | Operations Manual/Catalogue | S | 20 | Hook block system/Safety catch | | S |
| 2 | Monthly Inspection record | S | 21 | Sheaves(Boom & Hook) | | S |
| 3 | Maintenance records | S | 22 | Operator cab/ Control levers /Wind shields/Mirrors | | S |
| 4 | OEM Specification plate | S | 23 | Over load cut off (hydraulic relief valve) | | F |
| 5 | Safe load indicator/calibration verified(if applicable) | NA | 24 | Over winding alarm or Anti two block (if applicable) | | NA |
| 6 | Level indicator | S | 25 | All fasteners /Bolts / Safety pins | | S |
| 7 | Load chart | S | 26 | Electrical System | | S |
| 8 | Battery and connections | S | 27 | Hydraulic System(Hoses and fitting leakages) | | S |
| 9 | Crane base mounting / Physical Chassis condition | S | 28 | Hydraulic creep | | S |
| 10 | PTO(Power take off) correct operation | S | 29 | Caution rotary light | | S |
| 11 | Crane operating levers/links/markings | S | 30 | Reverse Horn / Light | | S |
| 12 | Telescopic boom extensions/Boom pads/Rope guides | S | 31 | Fire extinguisher | | S |
| 13 | Hydraulic cylinder condition/lock pin/ smooth function | S | 32 | Display marking (SWL/tyre pressure/ insp.date/due date) | | S |
| 14 | Hoist winch/Hoist drum/Correct spooling if applicable) | NA | 33 | Full functional test | | S |
| 15 | Hoist wire rope and end terminations (if applicable) | NA | 34 | Rated load test | | S |
| 16 | Outriggers/ beams / jacks / pads | S | 35 | Overload test | | NA |
| 17 | Tires / rims / wheel bolts | S | 36 | NDT(If applicable) | | NA |
| 18 | Foot brake /Parking brake | S | 37 | Other Test (If applicable) | | NA |
| 19 | Slew system/ mounting/functional condition | S | 38 | General Condition | | S |

Details of tools/equipment's used: STS-LD-75,65,82,8P14813

Findings/Critical Findings Report

| F/CF | No. | Remarks |
|------|-----|--------------------------------------|
| F | 23 | Will Test While Doing Over Load Test |

Approved by, Name & Signature: Mr. OSWIN



Inspected by, Name & Signature: Madhu Pillai