



Safety Technical Services And Inspections L.L.C.

الشركة الفنية لخدمات السلامة و الفحص الفني ش.م.م.

Tel.: +968 24502589, Fax: +968 24590272. Email: stsi@safetyoman.com. Website: www.safetyoman.com
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.

SAFETY

Technical Services
& Inspection

AN ISO/IEC 17020 ACCREDITED INSPECTION BODY
CERTIFICATE OF THOROUGH EXAMINATION OF MOBILE CRANE

Certificate No:MP/51261/23/05/03

Date of Inspection: 27/05/2023

Crane details						
Name and Address of the Owner:			TRUCK OMAN			
Make & Date of Manufacture:			TADANO - 2013			
Location of Inspection:			JIFFNAIN			
Ref. Standard:			BS 7121-2-3; SP 2275			
Registration No.& Owner No.:			5970 HW ; TO-2556			
Model and Serial No.:			GT-600EX ; 438075			
Date of previous inspection / cert. No:			20/05/2021; GTK/46293/21/05/40			
Date of next inspection and testing :			26/05/2024			
Availability OEM certificate			Available			
Availability of operations manual in cab:			Available			
Availability of load Chart in cab:			Available			
Availability of daily check report:			Available			
Main hoist wire rope diameter and condition			19mm ; Satisfactory			
Main hoist wire rope certificate No:			1076074-243 KN			
Auxiliary wire rope diameter and condition			Not Applicable			
Auxiliary wire rope certificate No:			Not Applicable			
Crane Description		Crane type	Maximum SWL	Range of Boom length	Fly Jib length	Counter weight (if applicable)
Diesel powered, hydraulically operated telescopic boom		Truck Mounted	60 t @ 12 Falls	11 to 43m	15.2m	Fixed
Crane present configuration at the time of inspection:			Boom length (m)	Radius (m)	Applied load (Tonne)	Safe working load (Tonne)
SWL @ No of falls: 39.6t @ 8 Falls						
counter weight: Fixed		Main hoist	Minimum	11 m	4.5 m	38.1 t
Main hook/Aux hook SWL: 40 t			Intermediate	19 m	9 m	13.9 t
Main hook SL no: M 8Z 23			Maximum	43 m	32 m	0.7 t
Aux hook SL No: Not Applicable		Auxiliary hoist (where applicable)	---	---	---	---
Conclusion: Fit for its intended use at the time of examination.						
<i>This certificate becomes invalid if any Alteration/Major Repair and modification is done.</i> This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous m						
aiApproved by, Name & Signature:-InfansoOswin			Inspected by, Name & Signature:- Madhu pillai			



Annexure of certificate of thorough examination of mobile crane

Certificate No:MP/51261/23/05/03

Date of Inspection: 27/05/2023

Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	21	Swing machinery /Swing alarm / Swing lock	S
2	Monthly Inspection record	S	22	Hook block system/Safety catch	S
3	Maintenance records	S	23	Sheaves(Boom & Hook)	S
4	OEM Specification plate	S	24	Operator cab/ Control levers /Wind shields/Mirrors	S
5	Safe load indicator/calibration verified	S	25	Anti 2 block /over lower/ boom cut off /over load cut off limit switches / Slack rope limiter(if fitted)	S
6	Level indicator / Boom Angle indicator	S	26	Proximity switches	NA
7	Telescopic boom extensions/Rope guides	S	27	All fasteners /Bolts / Safety pins	S
8	Lattice boom sections/Connecting pins	NA	28	Electrical System	S
9	Mast and its attachments	NA	29	Hydraulic System	S
10	Pendant ropes	NA	30	Caution rotary light	S
11	Fly Jib / Derricking interlock security	NA	31	Reverse Horn / Light	S
12	Main hoist winch/ Hoist drum / spooling	S	32	Fire extinguisher	S
13	Main hoist wire ropes and termination	S	33	Anemometer(if fitted or hand held)	S
14	Auxiliary hoist winch/ Hoist drum /spooling	NA	34	Full functional test	S
15	Auxiliary wire ropes and termination	NA	35	Rated load test	S
16	Counterweight and its locking mechanism	S	36	Overload test	S
17	Access ladders/Walkways/Hand & guard rails	S	37	NDT(If applicable)	F
18	Outriggers/ beams / jacks / pads	S	38	Other Test (If applicable)	S
19	Tires / rims / wheel bolts	S	39	Display marking (SWL / tire pressure/ dates)	S
20	Crawler Tracks/Track shoe	NA	40	General Condition	S

Details of tools/equipments used: STS-LD-75; STS-65; STS-LD-80; STS-LD-82 SP 14813

Findings/Critical Findings Report

F/CF	No.	Remarks
F	11	Not Stowed
F	37	MPI CERTIFICATION NO :- MP/51259/28/05/2023

Ref: STSI-FMT-05 Rev.02 Date: 27.04.2023



Ref: STSI-FMT-05 Rev.02 Date: 27.04.2023 2 / 2