



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION OF MOBILE CRANE

Certificate No: MP/42144/20/03/14

Date of Inspection: 04/03/2020

Name and Address of the Owner:	TRUCK OMAN (NORTH)					
Make & Date of Manufacture:	TADANO – 2015					
Location of Inspection:	ADAM					
Ref. Standard:	BS 7121-2-3; SP 2275					
Registration No.& Owner No.:	349 BA TO 2558					
Model and Serial No.:	GR-800 EX ; 549153					
Date of previous inspection / cert. No:	23/03/19 O/39685/19/03/01					
Date of next inspection and testing :	03/03/2021					
Availability OEM certificate	AVAILABLE					
Availability of operations manual in cab:	AVAILABLE					
Availability of load Chart in cab:	AVAILABLE					
Availability of daily check report:	AVAILABLE					
Main hoist wire rope diameter and condition	19mm SATISFACTORY					
Main hoist wire rope certificate No:	DJ-4004/01					
Auxiliary wire rope diameter and condition	19mm SATISFACTORY					
Auxiliary wire rope certificate No:	1078528					
Crane Description	Crane type	Maximum SWL	Range of Boom length	Fly Jib length	Counter weight (if applicable)	
Diesel powered, hydraulically operated telescopic boom	Rough Mounted	80t	12m to 47m	N/A	Fixed	
Crane present configuration at the time of inspection:		Boom length	Radius	Applied load (Tonne)	Safe working load (Tonne)	
SWL @ No of falls: 52.8 t @ 8 falls						
counter weight: fixed						
Main hook/Aux hook SWL: 50t/6.6 t	Main hoist	Minimum	12.0 m	5.5 m	---	51t
Main hook SL no: M 4919		Intermediate	20.8m	8m	28t	28t
Aux hook SL No: YZ19A		Maximum	29.5 m	18 m	6.7t	6.7t
	Auxiliary hoist (where applicable)	47m	20 m	6.2 t	6.2t	
1. Conclusion: Fit for its intended use at the time of examination.						

Approved by, Name & Signature: Mr. Gishin Thomas. Inspected by, Name & Signature: Mohammed Anaz

Gishin Thomas



Mohammed Anaz



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY
Annexure of certificate of thorough examination of mobile crane

Certificate No: MP/42144/20/03/14

Date of Inspection: 04/03/2020

Description	Condition	Remarks
Safe load indicator/calibration verified	Satisfactory	
Level indicator / Boom Angle indicator	Satisfactory	
Telescopic boom extensions/Boompads/Rope guides	Satisfactory	
Lattice boom sections/Connecting pins/Boom back stops	Satisfactory	
Mast and its attachments	Not applicable	
Pendant ropes	Not applicable	
Fly Jib / Luffing jib/ Derricking interlocksecurity	Satisfactory	Not Fixed/ Stowed
Main hoist winch/ Hoist drum / Correct spooling	Satisfactory	
Main hoist wire ropes and termination	Satisfactory	
Auxiliary hoist winch/ Hoist drum / Correct spooling	Satisfactory	
Auxiliary wire ropes and termination	Satisfactory	
Counterweight and its locking mechanism	Satisfactory	
Access ladders/Walkways/Hand & guard rails	Satisfactory	
Outriggers/ beams / jacks / pads	Satisfactory	
Tires / rims / wheel bolts	Satisfactory	
Crawler Tracks/Track shoe	Not applicable	
Swing machinery /Swing alarm / Swing lock	Satisfactory	
Hook block system/Safety catch	Satisfactory	
Sheaves(Boom & Hook)	Satisfactory	
Operator cab/ Control levers /Wind shields/Mirrors	Satisfactory	
Anti 2 block /over lower/ boom cut off /over load cut off limit switches / Slack rope limiter(if fitted)	Satisfactory	
Proximity switches	Not applicable	
All fasteners /Bolts / Safety pins	Satisfactory	
Electrical System	Satisfactory	
Hydraulic System	Satisfactory	
Caution rotary light	Satisfactory	
Reverse Horn / Light	Satisfactory	
Fire extinguisher	Satisfactory	
Anemometer(if fitted or hand held)	Not available	Recommended to be hand held
General condition (structural integrity/functionality)	Satisfactory	
Display marking (SWL / tyre pressure/ insp date/due date)	Satisfactory	
Details of tools/equipments used: VL.STS-LD-53. M-T.STS-LD-60		
2. General comment:		

Approved by, Name & Signature: Mr. Gishin Thomas. Inspected by, Name & Signature: Mohammed Anaz

