



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION OF MOBILE CRANE

Certificate No: A/40738/19/09/17

Date of Inspection: 29/09/2019

Crane details						
Name and Address of the Owner:		TRUCK OMAN				
Make & Date of Manufacture:		TADANO – 2015				
Location of Inspection:		RIMA				
Ref. Standard:		BS 7121-2-3; SP 2275				
Registration No.& Owner No.:		304 ML ; TO-2561				
Model and Serial No.:		GR-800EX ; 549481				
Date of previous inspection / cert. No:		30/10/2018 ; MP/38531/18/10/05				
Date of next inspection and testing :		28/09/2020				
Availability OEM certificate		In service crane				
Availability of operations manual in cab:		Available				
Availability of load Chart in cab:		Available				
Availability of daily check report:		Available				
Main hoist wire rope diameter and condition		19mm				
Main hoist wire rope certificate No:		1079266 (2015) (MBL-324 kN)				
Auxiliary wire rope diameter and condition		N/A				
Auxiliary wire rope certificate No:		N/A				
Crane Description	Crane type	Maximum SWL	Range of Boom length	Fly Jib length	Counter weight (if applicable)	
Diesel powered, hydraulically operated telescopic boom	Truck Mounted	80 t	12m to 47m	N/A	Fixed	
Crane present configuration at the time of inspection:		Boom length	Radius	Applied load (Tonne)	Safe working load (Tonne)	
SWL @ No of falls: 50 t @ 8Falls						
counter weight: Fixed						
Main hook/Aux hook SWL: 80 t						
Main hook SL no: 3071/33/11/14 (M5806)						
Aux hook SL No: N/A						
		Minimum	12m	6m	---	46.2 t
		Intermediate	29.5m	16m	8.6 t	8.6 t
		Maximum	47m	36m	---	1.1 t
		Auxiliary hoist (where applicable)	----	---	---	---
1. Conclusion: Fit for its intended use at the time of examination.						

Approved by, Name & Signature: Mr. Gishin Thomas. Inspected by, Name & Signature: Mohammed Anaz

Gishin Thomas



Mohammed Anaz



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

Annexure of certificate of thorough examination of mobile crane

Certificate No: A/40738/19/09/17

Inspection date: 29/09/2019

Description	Condition	Remarks
Safe load indicator/calibration verified	Satisfactory	
Level indicator / Boom Angle indicator	Satisfactory	
Telescopic boom extensions/Boompads/Rope guides	Satisfactory	
Lattice boom sections/Connecting pins/Boom back stops	N/A	
Mast and its attachments	Satisfactory	
Pendant ropes	N/A	
Fly Jib / Luffing jib/ Derricking interlocksecurity	N/F	not installed (Not stowed)
Main hoist winch/ Hoist drum / Correct spooling	Satisfactory	
Main hoist wire ropes and termination	Satisfactory	
Auxiliary hoist winch/ Hoist drum / Correct spooling	N/A	
Auxiliary wire ropes and termination	N/A	
Counterweight and its locking mechanism	Satisfactory	
Access ladders/Walkways/Hand & guard rails	Satisfactory	
Outriggers/ beams / jacks / pads	Satisfactory	
Tires / rims / wheel bolts	Satisfactory	
Crawler Tracks/Track shoe	N/A	
Swing machinery /Swing alarm / Swing lock	Satisfactory	
Hook block system/Safety catch	Satisfactory	
Sheaves(Boom & Hook)	Satisfactory	
Operator cab/ Control levers /Wind shields/Mirrors	Satisfactory	
Anti 2 block /over lower/ boom cut off /over load cut off limit switches / Slack rope limiter(if fitted)	Satisfactory	
Proximity switches	N/A	
All fasteners /Bolts / Safety pins	Satisfactory	
Electrical System	Satisfactory	
Hydraulic System	Satisfactory	
Caution rotary light	Satisfactory	
Reverse Horn / Light	Satisfactory	
Fire extinguisher	Satisfactory	
Anemometer(if fitted or hand held)	N/A	
General condition (structural integrity/functionality)	Satisfactory	
Display marking (SWL / tyre pressure/ insp date/due date)	Satisfactory	
Details of tools/equipments used: Sheave Gauge (STS-LD-76) ; Measuring tape (STS-LD-77) ; Vernier Caliper (STS-LD-78) ; Spirit Level (STS-SL-01) ; Press Gauge (STS-LD-79) ; Load cell (DLM-2530).		
2. General comment: NONE		

Approved by, Name & Signature: Mr. Gishin Thomas. Inspected by, Name & Signature: Mohammed Anaz

