



الشركة الفنية لخدمات السلامة والفحص الفني ش.م.م.

SAFETY TECHNICAL SERVICES AND INSPECTIONS

Tel :+968 24502589, Fax : +968 24590272. Email: stsi@safetyoman.com, Website: www.safetyoman.com
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION OF MOBILE CRANE

Certificate No: MP/44408/20/08/164

Date of Inspection: 14/08/2020

| Crane details | | | | | | |
|---|------------------------------------|-----------------------------|----------------------|----------------------|--------------------------------|--|
| Name and Address of the Owner: | | TRUCK OMAN | | | | |
| Make & Date of Manufacture: | | KATO ; 2006 | | | | |
| Location of Inspection: | | NIMR | | | | |
| Ref. Standard: | | BS 7121-2-3; SP 2275 | | | | |
| Registration No.& Owner No.: | | 4328 MR ; TO-819 | | | | |
| Model and Serial No.: | | NK-500E-V ; 4415904 | | | | |
| Date of previous inspection / cert. No: | | 27/08/19; MP/40938/19/08/18 | | | | |
| Date of next inspection and testing : | | 13/08/2021 | | | | |
| Availability OEM certificate | | In Services Equipment | | | | |
| Availability of operations manual in cab: | | Available | | | | |
| Availability of load Chart in cab: | | Available | | | | |
| Availability of daily check report: | | Available | | | | |
| Main hoist wire rope diameter and condition | | 19mm ; Satisfactory | | | | |
| Main hoist wire rope certificate No: | | 18637/16 | | | | |
| Auxiliary wire rope diameter and condition | | Not Applicable | | | | |
| Auxiliary wire rope certificate No: | | Not Applicable | | | | |
| Crane Description | Crane type | Maximum SWL | Range of Boom length | Fly Jib length | Counter weight (if applicable) | |
| Diesel powered, hydraulically operated telescopic boom | Truck Mounted | 50.50 t | 10.8m to 40m | N/A | Fixed | |
| Crane present configuration at the time of inspection: | | Boom length | Radius | Applied load (Tonne) | Safe working load (Tonne) | |
| SWL @ No of falls: 33 t @ 8Falls counter weight: Fixed Main hook/Aux hook SWL: 50.5 t Main hook SL no: M6G-236 Aux hook SL No: Not Available | Minimum | 10.8m | 4.5m | --- | 33 t | |
| | Main hoist Intermediate | 18.1m | 11m | --- | 9.6 t | |
| | Maximum | 40m | 31m | --- | 0.6 t | |
| | Auxiliary hoist (where applicable) | --- | --- | --- | --- | |
| | | | | | | |
| Conclusion: Fit for its intended use at the time of examination. | | | | | | |
| <p><i>This certificate becomes invalid if any Alteration/Major Repair and modification is done.</i> This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.</p> | | | | | | |

Approved by, Name & Signature: Mr. Gishin Thomas.

Inspected by, Name & Signature: Madhu Pillai






الشركة الفنية لخدمات السلامة والفحص الفني ش.م.م

SAFETY TECHNICAL SERVICES AND INSPECTIONS

Tel :+968 24502589, Fax : +968 24590272. Email: stsi@safetyoman.com, Website: www.safetyoman.com
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

Annexure of certificate of thorough examination of mobile crane

Certificate No: MP/44408/20/08/164

Date of Inspection: 14/08/2020

| Description | Condition | Remarks |
|--|-----------|---------|
| Safe load indicator/calibration verified | S | |
| Level indicator / Boom Angle indicator | S | |
| Telescopic boom extensions/Boom pads/Rope guides | S | |
| Lattice boom sections/Connecting pins/Boom back stops | S | |
| Mast and its attachments | S | |
| Pendant ropes | NA | |
| Fly Jib / Luffing jib/ Derricking interlocksecurity | NA | |
| Main hoist winch/ Hoist drum / Correct spooling | NA | |
| Main hoist wire ropes and termination | S | |
| Auxiliary hoist winch/ Hoist drum / Correct spooling | NA | |
| Auxiliary wire ropes and termination | NA | |
| Counterweight and its locking mechanism | S | |
| Access ladders/Walkways/Hand & guard rails | S | |
| Outriggers/ beams / jacks / pads | S | |
| Tires / rims / wheel bolts | S | |
| Crawler Tracks/Track shoe | NA | |
| Swing machinery /Swing alarm / Swing lock | S | |
| Hook block system/Safety catch | S | |
| Sheaves(Boom & Hook) | S | |
| Operator cab/ Control levers /Wind shields/Mirrors | S | |
| Anti 2 block /over lower/ boom cut off /over load cut off limit switches / Slack rope limiter(if fitted) | S | |
| Proximity switches | NA | |
| All fasteners /Bolts / Safety pins | S | |
| Electrical System | S | |
| Hydraulic System | S | |
| Caution rotary light | S | |
| Reverse Horn / Light | S | |
| Fire extinguisher | S | |
| Anemometer(if fitted or hand held) | NA | |
| General condition (structural integrity/functionality) | S | |
| Display marking (SWL / tire pressure/ insp date/due date) | S | |
| S- Satisfactory NS-Not Satisfactory NA-Not applicable NF-Not Fitted NP-Not provided by OEM SC- See Comments | | |
| Details of tools/equipments used: VL.STS-LD-53. M-T.STS-LD-60 | | |
| General comment: | | |

Approved by, Name & Signature: Mr. Gishin Thomas.

Inspected by, Name & Signature: Madhu Pillai


