



الشركة الفنية لخدمات السلامة والفحص الفني ش.م.م

SAFETY TECHNICAL SERVICES AND INSPECTIONS

Tel :+968 24502589, Fax : +968 24590272. Email: stsi@safetyoman.com, Website: www.safetyoman.com
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.

eiaci
Emirates International Accreditation Centre
LEEA
Full Member
154-IB

AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION OF MOBILE CRANE

Certificate No: MP/43661/20/03/01

Date of Inspection: 21/03/2020

Name and Address of the Owner:		TRUCK OMAN EQUIPMENT RENTAL						
Make & Date of Manufacture:		GROVE MANITOWOL-2013						
Location of Inspection:		SAIHRAWL HW0#1						
Ref. Standard:		BS7121-2-3; SP2275						
Registration No.& Owner No.:		8142 YM	TO 2553					
Model and Serial No.:		RT9130 E-2	233850					
Date of previous inspection / cert. No:		21/03/19	O/39683/19/03/01					
Date of next inspection and testing :		20/03/2021						
Availability OEM certificate		IN SERVICE EQUIPMENT						
Availability of operations manual in cab:		SATISFACTORY						
Availability of load Chart in cab:		SATISFACTORY						
Availability of daily check report:		SATISFACTORY						
Main hoist wire rope diameter and condition		19MM SATISFACTORY						
Main hoist wire rope certificate No:		9111-B						
Auxiliary wire rope diameter and condition		19MM SATISFACTORY						
Auxiliary wire rope certificate No:		9111-B						
Crane Description	Crane type	Maximum SWL	Range of Boom length	Fly Jib length	Counter weight (if applicable)			
Diesel powered, hydraulically operated telescopic boom	ROUGH TERRAIN	120	12.8 m to 48.6m	N/A	14144 KG			
Crane present configuration at the time of inspection:		Boom length	Radius	Applied load (Tonne)	Safe working load (Tonne)			
SWL @ No of falls: 66.675 @ 8FALLS								
counter weight: 18144 KG		Minimum	12.8m	9	35.750t			
Main hook/Aux hook SWL: 80t / 10t		Intermediate	21.7m	12	23.350t			
Main hook SL no:13-3728		Maximum	30.7m	22	8t			
Aux hook SL No:13-3598		Auxiliary hoist (where applicable)	48.6m	42	1.865t			
Conclusion: Fit for its intended use at the time of examination.								
<i>This certificate becomes invalid if any Alteration/Major Repair and modification is done.</i> This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.								

Approved by, Name & Signature: Mr. Gishin Thomas.

Inspected by, Name & Signature: Madhu Pillai






الشركة الفنية لخدمات السلامة والفحص الفني ش.م.م

SAFETY TECHNICAL SERVICES AND INSPECTIONS

Tel :+968 24502589, Fax : +968 24590272. Email: stsi@safetyoman.com, Website: www.safetyoman.com
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.

eiaci
Emirates International Accreditation Centre
154-IB
Full Member
م.إ.إ.إ. للجودة والجودة للمختبرات

AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

Annexure of certificate of thorough examination of mobile crane

Certificate No: MP/43661/20/03/01

Date of Inspection: 21/03/2020

Description	Condition	Remarks
Safe load indicator/calibration verified	S	
Level indicator / Boom Angle indicator	S	
Telescopic boom extensions/Boom pads/Rope guides	S	
Lattice boom sections/Connecting pins/Boom back stops	NA	
Mast and its attachments	NA	
Pendant ropes	NA	
Fly Jib / Luffing jib/ Derricking interlocksecurity	NF	STOWED
Main hoist winch/ Hoist drum / Correct spooling	S	
Main hoist wire ropes and termination	S	
Auxiliary hoist winch/ Hoist drum / Correct spooling	S	
Auxiliary wire ropes and termination	S	
Counterweight and its locking mechanism	S	
Access ladders/Walkways/Hand & guard rails	S	
Outriggers/ beams / jacks / pads	S	
Tires / rims / wheel bolts	S	
Crawler Tracks/Track shoe	NA	
Swing machinery /Swing alarm / Swing lock	S	
Hook block system/Safety catch	S	
Sheaves(Boom & Hook)	S	
Operator cab/ Control levers /Wind shields/Mirrors	S	
Anti 2 block /over lower/ boom cut off /over load cut off limit switches / Slack rope limiter(if fitted)	S	
Proximity switches	N/A	
All fasteners /Bolts / Safety pins	S	
Electrical System	S	
Hydraulic System	S	
Caution rotary light	S	
Reverse Horn / Light	S	
Fire extinguisher	S	
Anemometer(if fitted or hand held)	NF	Recommended To Hand Held
General condition (structural integrity/functionality)	S	
Display marking (SWL / tire pressure/ insp date/due date)	S	
S- Satisfactory NS-Not Satisfactory NA-Not applicable NF-Not Fitted NP-Not provided by OEM SC- See Comments		
Details of tools/equipments used: VL.STS-LD-53. M-T.STS-LD-60		
General comment: NONE		

Approved by, Name & Signature: Mr. Gishin Thomas.

Inspected by, Name & Signature: Madhu Pillai


