



Magnetic Particle Testing Report

Date	14/09/2021	OUR JOB #	VK 0194	Certificate No.	KJ/SEP21/101
Client	Truck Oman LLC.				
Project	Hoist 52				
Item	Forklift Forks				
Job Location	Saih Rawl				
Weld Id	-	Drg/Iso Number	-		
Weld Type	-	Diameter	-		
Material	CS	Surface Condition	AS CLEANED		
Weld Thickness	VARIOUS	Test Temperature	Ambient		
Heat Treatment Status	-	Technique	Wet Visible Magnetic Particle		
Procedure Code	ASME V, AWS D1.1	Equipment	Magnaflux Yoke		
Acceptance Criteria	ASME VIII, ASTM E-709	Background	Magnaflux WCP 2		
Welder ID	-	Detecting media	Magnaflux 7HF		
Welding Process	-	Sensitivity	Burmah castrol strip		

Forklift Reg. No. : 4043 YM
Forklift Owner No. : PLM 1529
Forks ID No. : Right Fork : 2075 X 600-1
Left Fork : 2075 X 600-2

MPI on the Forks



No linear indication has found on the Forks critical area,
and found satisfactory at the time of inspection.

Result: Accepted

Name of the Inspector : Kaja Hussain S

Certificate Validity 12 months from the date of inspection.

ASNT Level II

Signature:



Expire Date: 13/09/2022

NDT/MT/001 REV.2





Magnetic Particle Testing Report

Date	14/09/2021	OUR JOB #	VK 0194	Certificate No.	KJ/SEP21/102
Client	Truck Oman LLC.				
Project	Hoist 52				
Item	Forklift Buckets				
Job Location	Saih Rawl				
Weld Id	-	Drg/Iso Number	-		
Weld Type	-	Diameter	-		
Material	CS	Surface Condition	AS CLEANED		
Weld Thickness	VARIOUS	Test Temperature	Ambient		
Heat Treatment Status	-	Technique	Wet Visible Magnetic Particle		
Procedure Code	ASME V, AWS D1.1	Equipment	Magnaflux Yoke		
Acceptance Criteria	ASME VIII, ASTM E-709	Background	Magnaflux WCP 2		
Welder ID	-	Detecting media	Magnaflux 7HF		
Welding Process	-	Sensitivity	Burmah castrol strip		

Forklift Reg. No. : 4043 YM
Forklift Owner No. : PLM 1529
Bucket ID No. : PLM 1529

MPI on the Buckets



No linear indication has found on the Bucket critical area,
and found satisfactory at the time of inspection.

Result: Accepted

Name of the Inspector : Kaja Hussain S

Certificate Validity 12 months from the date of inspection.

ASNT Level II

Signature:



Expire Date: 13/09/2022

NDT/MT/001 REV.2





Magnetic Particle Testing Report

Date	14/09/2021	OUR JOB #	VK 0194	Certificate No.	KJ/SEP21/103
Client	Truck Oman LLC.				
Project	Hoist 52				
Item	Forklift Extension Jib				
Job Location	Saih Rawl				
Weld Id	-	Drg/Iso Number	-		
Weld Type	-	Diameter	-		
Material	CS	Surface Condition	AS CLEANED		
Weld Thickness	VARIOUS	Test Temperature	Ambient		
Heat Treatment Status	-	Technique	Wet Visible Magnetic Particle		
Procedure Code	ASME V, AWS D1.1	Equipment	Magnaflux Yoke		
Acceptance Criteria	ASME VIII, ASTM E-709	Background	Magnaflux WCP 2		
Welder ID	-	Detecting media	Magnaflux 7HF		
Welding Process	-	Sensitivity	Burmah castrol strip		

Forklift Reg. No. : 4043 YM
Forklift Owner No. : PLM 1529
Jib ID No. : PLM 1529
SWL : 1.8 T

MPI on the Extension Jib



No linear indication has found on the Extension Jib critical area,
and found satisfactory at the time of inspection.

Result: Accepted

Name of the Inspector : Kaja Hussain S

Certificate Validity 12 months from the date of inspection.

ASNT Level II

Signature:



Expire Date: 13/09/2022

NDT/MT/001 REV.2

