



Magnetic Particle Testing Report

Date	08/02/2022	OUR JOB #	RK 1165	Certificate No.	RK/FEB22/098
Client	Truck Oman Equipment Rental				
Project	---				
Item	Forklift Attachments				
Job Location	Wadi Musallam (Rig-58)				
Weld Id	-	Drg/Iso Number	-		
Weld Type	-	Diameter	-		
Material	CS	Surface Condition	AS CLEANED		
Weld Thickness	VARIOUS	Test Temperature	Ambient		
Heat Treatment Status	-	Technique	Wet Visible Magnetic Particle		
Procedure Code	ASME V, AWS D1.1	Equipment	Magnaflux Yoke		
Acceptance Criteria	ASME VIII, ASTM E-709	Background	Magnaflux WCP 2		
Welder ID	-	Detecting media	Magnaflux 7HF		
Welding Process	-	Sensitivity	Burmah castrol strip		

Forklift Reg. No. : 4828 HK
Forklift Owner No. : PLM-1524

Description	Sr. No.
Forks	195-6935 (Pair)
Bucket	2515413
Extention Arm	229-9714

MPI on the Forks, Bucket & Ext. Arm



No linear indication has found on the critical areas,
and found satisfactory at the time of inspection.

Result: Accepted

Name of the Inspector : **Rishad K A**

ASNT Level II

Signature:

Rishad K A



Certificate Validity 12 months from the date of inspection.

Expire Date: **07/02/2023**

NDT/MT/001 REV.2

