



81647

شركة الخدمات الفنية لمراقبة الجودة
OVERSEAS TECHNICAL INSPECTION SERVICES LLC

Magnetic Particle Testing Report

Date	22/08/2020	OUR JOB #	SJ 0201	Certificate No.	SJ/AUG20/493
Client	TRUCK OMAN EQUIPMENT RENTAL LLC Sultanate of Oman				
Project	BP				
Item	FORKS CRITICAL AREAS.				
Job Location	KHAZZAN OPERATION BASE				
Weld Id	-	Drg/Iso Number	-		
Weld Type	-	Diameter	-		
Material	CS	Surface Condition	AS CLEANED		
Weld Thickness	VARIOUS	Test Temperature	Ambient		
Heat Treatment Status	-	Technique	Wet Visible Magnetic Particle		
Procedure Code	- ASME V / ASTM E-709	Equipment	Magnaflux Yoke		
Acceptance Criteria	- ASME V / ASTM E-709	Background	Magnaflux WCP 2		
Welder ID	-	Detecting media	Magnaflux 7HF		
Welding Process	-	Sensitivity	Burmah castrol strip		

Item: FORKS

Sr. No.: 86 (L) & 85 (R)

Wheelloader Reg : 1460 ML

Wheelloader Owner : PLM-1520

MPI on the Critical Areas of Forks



**No linear indication has found on the critical areas
And found Satisfactory at the time of Inspection.**

Result: Accepted

Name of the Inspector : Steven George J.
ASNT Level II

Signature:



Certificate Validity 12 months from date of inspection.

Expiry Date: **21/08/2021**





81646

شركة الخدمات الفنية لمواصفات الجار ش.م.م.
OVERSEAS TECHNICAL INSPECTION SERVICES LLC

Magnetic Particle Testing Report

Date	22/08/2020	OUR JOB #	SJ 0201	Certificate No.	SJ/AUG20/494
Client	TRUCK OMAN EQUIPMENT RENTAL LLC Sultanate of Oman				
Project	BP				
Item	BUCKET				
Job Location	KHAZZAN LOGISTICS HUB				
Weld Id	-	Drg/Iso Number	-		
Weld Type	-	Diameter	-		
Material	CS	Surface Condition	AS CLEANED		
Weld Thickness	VARIOUS	Test Temperature	Ambient		
Heat Treatment Status	-	Technique	Wet Visible Magnetic Particle		
Procedure Code	- ASME V / ASTM E-709	Equipment	Magnaflux Yoke		
Acceptance Criteria	- ASME VIII / ASTM E-709	Background	Magnaflux WCP 2		
Welder ID	-	Detecting media	Magnaflux 7HF		
Welding Process	-	Sensitivity	Burmah castrol strip		

Item: Bucket

Sr. No.: 210054

Owner ID: PLM – 1520

Capacity : 2.5 m3

MPI on the Welded Areas of Lifting Points of Bucket



No linear indication has found on the critical areas
And found Satisfactory at the time of Inspection.

Result: Accepted

Name of the Inspector : Steven George J.
ASNT Level II

Signature:



Certificate Validity 12 months from date of inspection.

Expiry Date: 21/08/2021





81645

شركة الخدمات الفنية لمراقبة الجودة
OVERSEAS TECHNICAL INSPECTION SERVICES LLC

Magnetic Particle Testing Report

Date	22/08/2020	OUR JOB #	SJ 0201	Certificate No.	SJ/AUG20/495
Client	TRUCK OMAN EQUIPMENT RENTAL LLC Sultanate of Oman				
Project	BP				
Item	MATERIAL HANDLING ARM				
Job Location	KHAZZAN LOGISTICS HUB				
Weld Id	-	Drg/Iso Number	-		
Weld Type	-	Diameter	-		
Material	CS	Surface Condition	AS CLEANED		
Weld Thickness	VARIOUS	Test Temperature	Ambient		
Heat Treatment Status	-	Technique	Wet Visible Magnetic Particle		
Procedure Code	- ASME V / ASTM E-709	Equipment	Magnaflux Yoke		
Acceptance Criteria	- ASME VIII / ASTM E-709	Background	Magnaflux WCP 2		
Welder ID	-	Detecting media	Magnaflux 7HF		
Welding Process	-	Sensitivity	Burmah castrol strip		

Item: Material Handling Arm

Sr. No.: 2299714

Owner ID: PLM – 1520

Capacity : 1060 kg @ 1520 mm

830 kg @ 2630 mm

680 kg @ 3660 mm

c/w with Shurlock Hook (3-8/10 GR100)

Safety Bow Shackle (5/8")

MPI on the Welded Areas of Lifting Points of Extension Jib



No linear indication has found on the critical areas
And found Satisfactory at the time of Inspection.

Result: Accepted

Name of the Inspector : Steven George J
ASNT Level II

Signature:



Certificate Validity 12 months from date of inspection.

Expiry Date: 21/08/2021

