

MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: 17/06/2025		Report No: HITECH/TJN-2025-467/MT-019	
Client: M/S.TRUCKOMAN RENTAL LLC, OMAN		Contractor: N/A	
Project: N/A		Location: ADAM, SULTANATE OF OMAN	
Procedure No. & Rev. No.: HITIS/GEN/MT/01 REV.05		Referencing Code / Specification: ASME E709 /AWS D1.1	
Acceptance Criteria: AWS D1.1 ED 2020		Material: N/A	
Surface Condition: Acceptable		Surface Temperature: Ambient	
PWHT: N/A			
Method: ☒ Wet ☒ Visible ☐ Dry ☐ Fluorescent		Technique: ☒ Continuous ☐ Residual	
Magnetization: ☒ Longitudinal ☐ Circular			
Equipment Type: Electromagnetic Yoke		Equipment Sr. No: 2016070125543	
Cal. Validity: Prior to Job			
Type of Current: AC		Lifting Power of Yoke: 4.5 KG	
Sensitivity: ☒ Rumah Strin ☐ Pie Gauge III Lines Visible			
Source of Light: Day light		Light Intensity: ≥ 1076 lux min	
Consumables: MAKE: MAGNAFLUX			
Cleaner : MAGNAFLUX SKC-S		White contrast : MAGNAFLUX WCP-2	
Batch No: 230602 BBE		Batch No: 231102 BBE	
Validity: JUN-2026		Validity: NOV-2026	
Magnetic Ink : MAGNAFLUX 7 HF		Batch No: 230604 BBE	
Validity: JUN-2026			
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size
Sch. / WT	Observation (Map or Record of Indication)		Result (Acc./Rej.)
REGISTRATION NO & OWNER ID NO:- 6600 ML / PLM 1030 (PRIME MOVER FIFTH WHEEL)			
FIFTH WHEEL MAKE: JOST SL NO: 12177694	N/A	N/A	N/A
N/A	N/A	N/A	N/A
NO RELEVANT INDICATION OBSERVED			ACCEPTABLE



"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"

LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:		16/06/2026
Hi-Tech Inspection Services LLC		Contractor
Client/ TPI /AI		
Signature:	Signature:	Signature:
Name: ANSON DCOSTA	Name:	Name:
Qualification: MPT Level II		
Date: 17/06/2025	Date	Date