



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION OF MOBILE CRANE

Certificate No: A/40740/19/10/30

Date of Inspection: 02/10/2019

Crane details						
Name and Address of the Owner:		TRUCK OMAN				
Make & Date of Manufacture:		TADANO – 2017				
Location of Inspection:		HAIMA				
Ref. Standard:		BS 7121-2-3; SP 2275				
Registration No.& Owner No.:		9436 AK ; TO-2566				
Model and Serial No.:		GR-500 EVL ; 541640				
Date of previous inspection / cert. No:		01/11/2018 ; MP/38533/18/11/10				
Date of next inspection and testing :		01/10/2020				
Availability OEM certificate		Available				
Availability of operations manual in cab:		Available				
Availability of load Chart in cab:		Available				
Availability of daily check report:		Available				
Main hoist wire rope diameter and condition		16.6mm				
Main hoist wire rope certificate No:		1081227 (MFY-2016 , MBL-248kN)				
Auxiliary wire rope diameter and condition		16.5mm				
Auxiliary wire rope certificate No:		1081258 (MFY-2016 ; MBL-248kN)				
Crane Description	Crane type	Maximum SWL	Range of Boom length	Fly Jib length	Counter weight (if applicable)	
Diesel powered, hydraulically operated telescopic boom	Truck Mounted	51 t	11.1m to 42m	N/A	Fixed	
Crane present configuration at the time of inspection:		Boom length	Radius	Applied load (Tonne)	Safe working load (Tonne)	
SWL @ No of falls: 41 t @ 8Falls						
counter weight: Fixed						
Main hook/Aux hook SWL: 51 t / 4.5 t						
Main hook SL no: F14-6-16 (M6Z12)						
Aux hook SL No: SH011015						
		Minimum	11.1m	4m	---	41 t
		Intermediate	18.8m	11m	10.4 t	10.4 t
		Maximum	26.6m	20m	---	3.1 t
		Auxiliary hoist (where applicable)	42m	18m	4.5 t	4.5 t
1. Conclusion: Fit for its intended use at the time of examination.						

Approved by, Name & Signature: Mr. Gishin Thomas. Inspected by, Name & Signature: Mohammed Anaz

Gishin Thomas



Mohammed Anaz



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

Annexure of certificate of thorough examination of mobile crane

Certificate No: A/40740/19/10/30

Inspection date: 02/10/2019

Description	Condition	Remarks
Safe load indicator/calibration verified	Satisfactory	
Level indicator / Boom Angle indicator	Satisfactory	
Telescopic boom extensions/Boompads/Rope guides	Satisfactory	
Lattice boom sections/Connecting pins/Boom back stops	N/A	
Mast and its attachments	Satisfactory	
Pendant ropes	N/A	
Fly Jib / Luffing jib/ Derricking interlocksecurity	N/F	not installed (Stowed)
Main hoist winch/ Hoist drum / Correct spooling	Satisfactory	
Main hoist wire ropes and termination	Satisfactory	
Auxiliary hoist winch/ Hoist drum / Correct spooling	Satisfactory	
Auxiliary wire ropes and termination	Satisfactory	
Counterweight and its locking mechanism	Satisfactory	
Access ladders/Walkways/Hand & guard rails	Satisfactory	
Outriggers/ beams / jacks / pads	Satisfactory	
Tires / rims / wheel bolts	Satisfactory	
Crawler Tracks/Track shoe	N/A	
Swing machinery /Swing alarm / Swing lock	Satisfactory	
Hook block system/Safety catch	Satisfactory	
Sheaves(Boom & Hook)	Satisfactory	
Operator cab/ Control levers /Wind shields/Mirrors	Satisfactory	
Anti 2 block /over lower/ boom cut off /over load cut off limit switches / Slack rope limiter(if fitted)	Satisfactory	
Proximity switches	N/A	
All fasteners /Bolts / Safety pins	Satisfactory	
Electrical System	Satisfactory	
Hydraulic System	Satisfactory	
Caution rotary light	Satisfactory	
Reverse Horn / Light	Satisfactory	
Fire extinguisher	Satisfactory	
Anemometer(if fitted or hand held)	N/A	
General condition (structural integrity/functionality)	Satisfactory	
Display marking (SWL / tyre pressure/ insp date/due date)	Satisfactory	
Details of tools/equipments used: Measuring tape (STS-LD-77) ; Spirit Level (STS-SL-01) Press Gauge (STS-LD-79) ; Vernier Caliper (STS-LD-76) ; Load cell(DLM 2530).		
2. General comment: NONE		

Approved by, Name & Signature: Mr. Gishin Thomas. Inspected by, Name & Signature: Mohammed Anaz

