



Safety Technical Services And Inspections L.L.C.

الشركة الفنية لخدمات السلامة و الفحص الفني ش.م.م

Tel.: +968 24502589, Fax: +968 24590272. Email: stsi@safetyoman.com. Website: www.safetyoman.com
P.O. Box 3288, Airport Heights P.C.111, Sultanate of Oman.

SAFETY
Technical Services
& Inspection

AN ISO/IEC 17020 ACCREDITED INSPECTION BODY
CERTIFICATE OF THOROUGH EXAMINATION OF MOBILE CRANE

Job Card No: 6736

Date of Inspection: 23.02.2026

Certificate No: AT6736.26.02.02

Starting Time of Inspection: 1:00 PM

Crane details						
Name and Address of the Owner:	TRUCK OMAN					
Make & Date of Manufacture:	TADANO & 2017					
Location of Inspection:	HAIMA					
Ref. Standard:	BS 7121-2-3; SP 2275					
Registration No.& Owner No.:	9436 AK & TO-2566					
Model and Serial No.:	GR-500 E-2-00102 & 541640					
Date of previous inspection / cert. No:	28.02.2025 (MP/1027/24/03/25)					
Date of next inspection and testing :	23.02.2027					
Availability OEM certificate	In Service Equipment					
Availability of operations manual in cab:	Available					
Availability of load Chart in cab:	Available					
Availability of daily check report:	Available					
Main hoist wire rope diameter and condition	16mm & Satisfactory					
Main hoist wire rope certificate No:	KCVL-WR-2406-28-003 (251.0 Kn MBL)					
Auxiliary wire rope diameter and condition	N/A					
Auxiliary wire rope certificate No:	N/A					
Crane Description	Crane type	Maximum SWL	Range of Boom length	Fly Jib length	Counter weight (if applicable)	
Diesel powered, hydraulically operated telescopic boom	Rough Terrain	51 t	11.1 m to 42 m	NA	Fixed	
Crane present configuration at the time of inspection:		Boom length	Radius	Applied load (Tonne)	Safe working load (Tonne)	
SWL @ No of falls: 19 t @ 6 Falls counter weight: Fixed Main hook/Aux hook SWL : 51 t / NA Main hook SL no: 3083/20/19-(M54271) Aux hook SL No: NA	Main hoist	Minimum	11.1 mtr	---	19 t	
		Intermediate	26.6 mtr	10.0 mtr	8.3 t	8.3 t
		Maximum	38.1 mtr	30.0 mtr	1.3 t	1.3 t
	Auxiliary hoist (where applicable)	Not fitted	Not fitted	Not fitted	Not fitted	
Conclusion: Fit for its intended use at the time of examination.						
<i>This certificate becomes invalid if any Alteration/Major Repair and modification is done.</i> This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.						

Approved by, Name & Signature: Infanso Oswin

Inspected by, Name & Signature: Anoop Thankachan



Ref: STSI-FMT-03 Rev.03 Date: 25.10.2023

1 / 2



Safety Technical Services And Inspections L.L.C.

الشركة الفنية لخدمات السلامة و الفحص الفني ش.م.م

Tel.: +968 24502589, Fax: +968 24590272. Email: stsi@safetyoman.com. Website: www.safetyoman.com
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.

SAFETY
Technical Services
& Inspection

Annexure of certificate of thorough examination of mobile crane

Job Card No: 6736

Date of Inspection: 23.02.2026

Certificate No: AT6736.26.02.02

Starting Time of Inspection: 1:00 PM

Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	21	Swing machinery /Swing alarm / Swing lock	S
2	Monthly Inspection record	S	22	Hook block system/Safety catch	S
3	Maintenance records	S	23	Sheaves(Boom & Hook)	S
4	OEM Specification plate	S	24	Operator cab/ Control levers /Wind shields/Mirrors	S
5	Safe load indicator/calibration verified	S	25	Anti 2 block /over lower/ boom cut off /over load cut off limit switches / Slack rope limiter(if fitted)	S
6	Level indicator / Boom Angle indicator	S	26	Proximity switches	S
7	Telescopic boom extensions/Rope guides	S	27	All fasteners /Bolts / Safety pins	S
8	Lattice boom sections/Connecting pins	NA	28	Electrical System	S
9	Mast and its attachments	NA	29	Hydraulic System	S
10	Pendant ropes	NA	30	Caution rotary light	S
11	Fly Jib / Derricking interlock security	S	31	Reverse Horn / Light	S
12	Main hoist winch/ Hoist drum / spooling	S	32	Fire extinguisher	S
13	Main hoist wire ropes and termination	S	33	Anemometer(if fitted or hand held)	S
14	Auxiliary hoist winch/ Hoist drum /spooling	NA	34	Full functional test	S
15	Auxiliary wire ropes and termination	NA	35	Rated load test	S
16	Counterweight and its locking mechanism	S	36	Overload test	NA
17	Access ladders/Walkways/Hand & guard rails	S	37	NDT(If applicable)	S
18	Outriggers/ beams / jacks / pads	S	38	Other Test (If applicable)	NA
19	Tires / rims / wheel bolts	S	39	Display marking (SWL / tire pressure/ dates)	S
20	Crawler Tracks/Track shoe	NA	40	General Condition	S
Details of tools/equipment's used: STS-LD-65 ; STS-LD-75 ; SP 14813 ; STS-LD-80; STS-LD-73; STS-LD-82					
Findings/Critical Findings Report					
F/CF	No.	Remarks			
-	37	23.02.2026 (AT6736.26.02.03)			

Approved by, Name & Signature: Infanso Oswin

Inspected by, Name & Signature: Anoop Thankachan

