

MAGNETIC PARTICLE EXAMINATION REPORT

| | | | | | | |
|--|------------|--|------------|--|--|-----------------------|
| Date of Examination: 27/05/2025 | | Report No: HITECH/TJN-2025-467/MT-011 | | | | |
| Client: M/S.TRUCKOMAN EQUIPMENT RENTAL LLC, OMAN | | Contractor: N/A | | | | |
| Project: N/A | | Location: NIZWA, SULTANATE OF OMAN | | | | |
| Procedure No. & Rev. No.: HITIS/GEN/MT/01 REV.05 | | Referencing Code / Specification: ASTM E709, AWS D1.1 | | | | |
| Acceptance Criteria: AWS D1.1 ED 2020 | | Material: N/A | | | | |
| Surface Condition: Acceptable | | Surface Temperature: Ambient | | | PWHT: N/A | |
| Method: <input checked="" type="checkbox"/> Wet <input checked="" type="checkbox"/> Visible <input type="checkbox"/> Dry <input type="checkbox"/> Fluorescent | | Technique: <input checked="" type="checkbox"/> Continuous <input type="checkbox"/> Residual | | | Magnetization: <input checked="" type="checkbox"/> Longitudinal <input type="checkbox"/> Circular | |
| Equipment Type: Permanent Magnetic Yoke | | Equipment Sr. No: GAMMATEC SN 00810 | | | Cal. Validity: Prior to Job | |
| Type of Current: N/A | | Lifting Power of Yoke: 18.1 KG | | Sensitivity: <input checked="" type="checkbox"/> Burnah Strip <input type="checkbox"/> Pie Gaude III Lines Visible | | |
| Source of Light: Day light | | Light Intensity: ≥ 1000 lux min | | | | |
| Consumables: MAGNAFLUX | | | | | | |
| Cleaner : MAGNAFLUX SKC-S Batch No: 230602 BBE Validity: JUNE-2026 | | White contrast : MAGNAFLUX WCP-2 Batch No: 230605 BBE Validity: JUNE-2026 | | | Magnetic Ink : MAGNAFLUX 7 HF Batch No: 230604 BBE Validity: JUNE-2026 | |
| Item Description/Line No./Drawing No. | Weld No | Welder No | Size | Sch. / WT | Observation (Map or Record of Indication) | Result (Acc./Rej.) |
| REGISTRATION NO & OWNER ID NO: - 4505 BK / 1043 (PRIME MOVER FIFTH WHEEL) | | | | | | |
| FIFTH WHEEL MAKE: JOST TYPE: JSK 38C SL NO: 13032826 63 | N/A | N/A | N/A | N/A | NO RELEVANT INDICATION OBSERVED | ACCEPTED |



"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"

| | | |
|---|-------------------|-------------------|
| LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT: | | 26/05/2026 |
| Hi-Tech Inspection Services LLC | Contractor | Client |
| Signature: | Signature: | |
| | | Signature: |
| Name: JENSON DASS | Name: | |
| Qualification: MPT Level II | Name: | |
| Date: 27/05/2025 | Date: | |