

## MAGNETIC PARTICLE EXAMINATION REPORT

|                                                                                                                                                                  |                                              |                                                                                                     |                       |
|------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------------------------------------|-----------------------------------------------------------------------------------------------------|-----------------------|
| Date of Examination: <b>12/01/2026</b>                                                                                                                           |                                              | Report No: <b>HITECH/TJN-2025-467/MT-144</b>                                                        |                       |
| Client: <b>M/S. TRUCKOMAN EQUIPMENT RENTAL LLC, OMAN</b>                                                                                                         |                                              | Contractor: <b>N/A</b>                                                                              |                       |
| Project: <b>N/A</b>                                                                                                                                              |                                              | Location: <b>KHAZZAN (KOB WAREHOUSE), SULTANATE OF OMAN</b>                                         |                       |
| Procedure No. & Rev. No.: <b>HITECH-TPI-P-T-253-MT-14</b>                                                                                                        |                                              | Referencing Code / Specification: <b>ASME E709 /AWS D1.1</b>                                        |                       |
| Acceptance Criteria: <b>AWS D1.1</b>                                                                                                                             |                                              | Material: <b>N/A</b>                                                                                |                       |
| Surface Condition: <b>Acceptable</b>                                                                                                                             |                                              | Surface Temperature: <b>Ambient</b>                                                                 |                       |
| PWHT: <b>N/A</b>                                                                                                                                                 |                                              |                                                                                                     |                       |
| Method: <input checked="" type="checkbox"/> Wet <input checked="" type="checkbox"/> Visible<br><input type="checkbox"/> Dry <input type="checkbox"/> Fluorescent |                                              | Technique: <input checked="" type="checkbox"/> Continuous<br><input type="checkbox"/> Residual      |                       |
| Magnetization: <input checked="" type="checkbox"/> Longitudinal<br><input type="checkbox"/> Circular                                                             |                                              |                                                                                                     |                       |
| Equipment Type: <b>Permanent Yoke</b>                                                                                                                            |                                              | Equipment Sr. No: <b>GAMMATEC 00836</b>                                                             |                       |
| Cal. Validity: <b>Prior to Job</b>                                                                                                                               |                                              |                                                                                                     |                       |
| Type of Current: <b>N/A</b>                                                                                                                                      |                                              | Lifting Power of Yoke: <b>18.1 Kg</b>                                                               |                       |
| Sensitivity: <input checked="" type="checkbox"/> Burnah Strip <input type="checkbox"/> Pie Gauge <b>III Lines Visible</b>                                        |                                              |                                                                                                     |                       |
| Source of Light: <b>Day light</b>                                                                                                                                |                                              | Light Intensity: <b>≥ 1000 lux min</b>                                                              |                       |
| Consumables: <b>MAKE: MAGNAFLUX</b>                                                                                                                              |                                              |                                                                                                     |                       |
| Cleaner: <b>MAGNAFLUX SKC-S</b><br>Batch No: <b>240706 BBE</b><br>Validity: <b>JULY-2027</b>                                                                     |                                              | White contrast: <b>MAGNAFLUX WCP-2</b><br>Batch No: <b>240702 BBE</b><br>Validity: <b>JULY-2027</b> |                       |
| Magnetic Ink: <b>MAGNAFLUX 7 HF</b><br>Batch No: <b>240705 BBE</b><br>Validity: <b>JULY-2027</b>                                                                 |                                              |                                                                                                     |                       |
| Item Description/Line No./<br>Drawing No.                                                                                                                        | Weld No                                      | Welder<br>No                                                                                        | Size                  |
| Sch. /<br>WT                                                                                                                                                     | Observation<br>(Map or Record of Indication) |                                                                                                     | Result<br>(Acc./Rej.) |
| <b>REGISTRATION NO &amp; OWNER ID NO:- 3142 YM (MAKE:CATERPILLAR,YOM:2018)</b>                                                                                   |                                              |                                                                                                     |                       |
| <b>FORKS SL NO:<br/>55 (L) &amp; 59 (R)<br/>(QTY-01 NO)</b>                                                                                                      | <b>N/A</b>                                   | <b>N/A</b>                                                                                          | <b>N/A</b>            |
| <b>N/A</b>                                                                                                                                                       | <b>N/A</b>                                   | <b>N/A</b>                                                                                          | <b>N/A</b>            |
| <b>NO RELEVANT INDICATION<br/>OBSERVED</b>                                                                                                                       |                                              |                                                                                                     | <b>ACCEPTABLE</b>     |



**“MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION”**

**LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:**

**11/01/2027**

**Hi-Tech Inspection Services LLC**

**Contractor**

**Client/ TPI /AI**

Signature:

Signature:

Signature:



Name: **LAKSHMANDAS.M**

Name:

Name:

Qualification: **MPT Level II**

Date: **12/01/2026**

Date:

Date