


MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: 24/10/2025				Report No: HITECH/TJN-2025-467/MT-128			
Client: M/S. TRUCKOMAN EQUIPMENT RENTAL LLC, OMAN				Contractor: N/A			
Project: N/A				Location: MUKHAIZNA, SULTANATE OF OMAN			
Procedure No. & Rev. No.: HITIS/GEN/MT/01 REV.05				Referencing Code / Specification: ASME E709 / AWS D1.1			
Acceptance Criteria: AWS D1.1 ED 2020				Material: N/A			
Surface Condition: Acceptable		Surface Temperature: Ambient			PWHT: N/A		
Method: ☒ Wet ☒ Visible ☐ Dry ☐ Fluorescent		Technique: ☒ Continuous ☐ Residual			Magnetization: ☒ Longitudinal ☐ Circular		
Equipment Type: Electromagnetic Yoke		Equipment Sr. No: 2016070125543			Cal. Validity: Prior to Job		
Type of Current: AC		Lifting Power of Yoke: 4.5 KG		Sensitivity: ☒ Burnah Strip ☐ Pie Gauge		III Lines Visible	
Source of Light: Day light				Light Intensity: ≥ 1076 lux min			
Consumables: MAKE: MAGNAFLUX							
Cleaner: MAGNAFLUX SKC-S		White contrast: MAGNAFLUX WCP-2			Magnetic Ink: MAGNAFLUX 7 HF		
Batch No: 240706 BBE		Batch No: 240702 BBE			Batch No: 240705 BBE		
Validity: JULY-2027		Validity: JULY-2027			Validity: JULY-2027		
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size	Sch. / WT	Observation (Map or Record of Indication)		Result (Acc./Rej.)
REGISTRATION NO & OWNER ID NO: -3014 MB / TER 1533 (MAKE: CATERPILLAR/2018)							
FORK ARMS ID NO: 2348727 & 2348723	N/A	N/A	N/A	N/A	NO RELEVANT INDICATION OBSERVED		ACCEPTABLE



"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"

LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:		24/10/2026
Hi-Tech Inspection Services LLC	Contractor	Client/ TPI /AI
Signature: 	Signature:	Signature:
Name: AKHIL LAL	Name:	Name:
Qualification: MPT Level II		
Date: 24/10/2025	Date:	Date

MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: 24/10/2025		Report No: HITECH/TJN-2025-467/MT-129	
Client: M/S. TRUCKOMAN EQUIPMENT RENTAL LLC, OMAN		Contractor: N/A	
Project: N/A		Location: MUKHAIZNA, SULTANATE OF OMAN	
Procedure No. & Rev. No.: HITIS/GEN/MT/01 REV.05		Referencing Code / Specification: ASME E709 / AWS D1.1	
Acceptance Criteria: AWS D1.1 ED 2020		Material: N/A	
Surface Condition: Acceptable		Surface Temperature: Ambient	
Method: ☒ Wet ☒ Visible ☐ Dry ☐ Fluorescent		Technique: ☒ Continuous ☐ Residual	
Equipment Type: Electromagnetic Yoke		PWHT: N/A	
Equipment Sr. No: 2016070125543		Magnetization: ☒ Longitudinal ☐ Circular	
Type of Current: AC		Cal. Validity: Prior to Job	
Lifting Power of Yoke: 4.5 KG		Sensitivity: ☒ Burnah Strip ☐ Pie Gauge III Lines Visible	
Source of Light: Day light		Light Intensity: ≥ 1076 lux min	
Consumables: MAKE: MAGNAFLUX			
Cleaner: MAGNAFLUX SKC-S Batch No: 240706 BBE Validity: JULY-2027		White contrast: MAGNAFLUX WCP-2 Batch No: 240702 BBE Validity: JULY-2027	
Magnetic Ink: MAGNAFLUX 7 HF Batch No: 240705 BBE Validity: JULY-2027			
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size
		Sch. / WT	Observation (Map or Record of Indication)
			Result (Acc./Rej.)
REGISTRATION NO & OWNER ID NO:- 3014 MB / TER 1533 (MAKE:CATERPILLAR)			
BUCKET SL NO: 2515413 121000479560	N/A	N/A	N/A
			N/A
NO RELEVANT INDICATION OBSERVED			ACCEPTABLE



"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"

LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:		24/10/2026
Hi-Tech Inspection Services LLC	Contractor	Client/ TPI /AI
Signature:	Signature:	Signature:
		
Name: AKHIL LAL	Name:	Name:
Qualification: MPT Level II		
Date: 24/10/2025	Date:	Date:

MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: 24/10/2025		Report No: HITECH/TJN-2025-467/MT-130	
Client: M/S. TRUCKOMAN EQUIPMENT RENTAL LLC, OMAN		Contractor: N/A	
Project: N/A		Location: MUKHAIZNA, SULTANATE OF OMAN	
Procedure No. & Rev. No.: HITIS/GEN/MT/01 REV.05		Referencing Code / Specification: ASME E709 / AWS D1.1	
Acceptance Criteria: AWS D1.1 ED 2020		Material: N/A	
Surface Condition: Acceptable		Surface Temperature: Ambient	
Method: ☒ Wet ☒ Visible ☐ Dry ☐ Fluorescent		Technique: ☒ Continuous ☐ Residual	
Equipment Type: Electromagnetic Yoke		PWHT: N/A	
Equipment Sr. No: 2016070125543		Magnetization: ☒ Longitudinal ☐ Circular	
Type of Current: AC		Cal. Validity: Prior to Job	
Lifting Power of Yoke: 4.5 KG		Sensitivity: ☒ Burnish Strip ☐ Pie Gauge III Lines Visible	
Source of Light: Day light		Light Intensity: ≥ 1076 lux min	
Consumables: MAKE: MAGNAFLUX			
Cleaner: MAGNAFLUX SKC-S Batch No: 240706 BBE Validity: JULY-2027		White contrast: MAGNAFLUX WCP-2 Batch No: 240702 BBE Validity: JULY-2027	
Magnetic Ink: MAGNAFLUX 7 HF Batch No: 240705 BBE Validity: JULY-2027			
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size
			Sch. / WT
Observation (Map or Record of Indication)		Result (Acc./Rej.)	
REGISTRATION NO & OWNER ID NO:- 3014 MB / TER 1533 (MAKE:CATERPILLAR)			
MATERIAL HANDING ARM SERIAL NO:229-9714 MODEL NO: 11-2450	N/A	N/A	N/A
NO RELEVANT INDICATION OBSERVED		ACCEPTABLE	



"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"

LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:

24/10/2026

Hi-Tech Inspection Services LLC

Contractor

Client/ TPI /AI

Signature:

Signature:

Signature:



Name: AKHIL LAL

Name:

Name:

Qualification: MPT Level II

Date: 24/10/2025

Date:

Date