



## MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: <b>10/10/2025</b>		Report No: <b>HITECH/TJN-2022-229/MT-130A</b>				
Client: <b>M/S.TRUCKOMAN EQUIPMENT RENTAL LLC,OMAN</b>		Contractor: <b>N/A</b>				
Project: <b>N/A</b>		Location: <b>NIZWA,SULTANATE OF OMAN</b>				
Procedure No. & Rev. No.: <b>HITIS/GEN/MT/01 REV.05</b>		Referencing Code / Specification: <b>ASTM E709,AWS D1.1</b>				
Acceptance Criteria: <b>AWS D1.1 ED 2020</b>		Material: <b>N/A</b>				
Surface Condition: <b>Acceptable</b>		Surface Temperature: <b>Ambient</b>			PWHT: <b>N/A</b>	
Method: <input checked="" type="checkbox"/> Wet <input checked="" type="checkbox"/> Visible <input type="checkbox"/> Dry <input type="checkbox"/> Fluorescent		Technique: <input checked="" type="checkbox"/> Continuous <input type="checkbox"/> Residual			Magnetization: <input checked="" type="checkbox"/> Longitudinal <input type="checkbox"/> Circular	
Equipment Type: <b>Permanent Yoke</b>		Equipment Sr. No: <b>GAMMATEC SN 0810</b>			Cal. Validity: <b>Prior to Job</b>	
Type of Current: <b>N/A</b>		Lifting Power of Yoke: <b>18.1 KG</b>	Sensitivity: <input checked="" type="checkbox"/> Burmah Strip <input type="checkbox"/> Pie Gauge	<b>III Lines Visible</b>		
Source of Light: <b>Day light</b>			Light Intensity: <b>≥ 1000 lux min</b>			
<b>Consumables: MAGNAFLUX</b>						
Cleaner : <b>MAGNAFLUX SKC-S</b> Batch No: <b>230602 BBE</b> Validity: <b>JUNE-2026</b>		White contrast : <b>MAGNAFLUX WCP-2</b> Batch No: <b>230505 BBE</b> Validity: <b>JUNE-2026</b>			Magnetic Ink : <b>MAGNAFLUX 7 HF</b> Batch No: <b>230604 BBE</b> Validity: <b>JUNE-2026</b>	
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size	Sch. / WT	Observation (Map or Record of Indication)	Result (Acc./Rej.)
<b>REGISTRATION NO &amp; OWNER ID NO: - 4925 WB / TER 1074</b>						
<b>FIFTH WHEEL</b> <b>MAKE: JOST</b> <b>TYPE : JSK 38C</b> <b>SL NO: U36 13374601 63</b>	N/A	N/A	N/A	N/A	NO RELEVANT INDICATION OBSERVED	ACCEPTED
						
<b>"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"</b>						
LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:					<b>09/10/2026</b>	
Hi-Tech Inspection Services LLC		Contractor			Client/ TPI /AI	
Signature: 		Signature:			Signature:	
Name: <b>ANUJ KUMAR</b>		Name:			Name:	
Qualification: <b>NDT Level II</b>		Date:			Date	
Date: <b>10/10/2025</b>		Date:			Date	