


## MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: <b>18/07/2025</b>		Report No: <b>HITECH/TJN-2025-467/MT-042</b>	
Client: <b>M/S.TRUCKOMAN EQUIPMENT RENTAL LLC, OMAN</b>		Contractor: <b>N/A</b>	
Project: <b>N/A</b>		Location: <b>NIZWA, SULTANATE OF OMAN</b>	
Procedure No. & Rev. No.: <b>HITIS/GEN/MT/01 REV.05</b>		Referencing Code / Specification: <b>ASTM E709, AWS D1.1</b>	
Acceptance Criteria: <b>AWS D1.1 ED 2020</b>		Material: <b>N/A</b>	
Surface Condition: <b>Acceptable</b>		Surface Temperature: <b>Ambient</b>	
Method: <input checked="" type="checkbox"/> Wet <input checked="" type="checkbox"/> Visible <input type="checkbox"/> Dry <input type="checkbox"/> Fluorescent		Technique: <input checked="" type="checkbox"/> Continuous <input type="checkbox"/> Residual	
Equipment Type: <b>Permanent Magnetic Yoke</b>		Equipment Sr. No: <b>GAMMATEC SN 00810</b>	
Type of Current: <b>N/A</b>		Cal. Validity: <b>Prior to Job</b>	
Lifting Power of Yoke: <b>18.1 KG</b>		Sensitivity: <input checked="" type="checkbox"/> Burmah Strip <input type="checkbox"/> Pie Gauge <b>III Lines Visible</b>	
Source of Light: <b>Day light</b>		Light Intensity: <b>≥ 1000 lux min</b>	
Consumables: <b>MAGNAFLUX</b>			
Cleaner : <b>MAGNAFLUX SKC-S</b> Batch No: <b>230602 BBE</b> Validity: <b>JUNE-2026</b>		White contrast: <b>MAGNAFLUX WCP-2</b> Batch No: <b>230605 BBE</b> Validity: <b>JUNE-2026</b>	
Magnetic Ink : <b>MAGNAFLUX 7 HF</b> Batch No: <b>230604 BBE</b> Validity: <b>JUNE-2026</b>			
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size
		Sch. / WT	Observation (Map or Record of Indication)
Result (Acc./Rej.)			
<b>REGISTRATION NO &amp; OWNER ID NO:- 4431 RK / TER 1080 (PRIME MOVER 5<sup>TH</sup> WHEEL)</b>			
<b>FIFTH WHEEL</b> <b>MAKE: JOST</b> <b>TYPE: JSK 38C</b> <b>SL NO: 13475064 63</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>
<b>NO RELEVANT INDICATION OBSERVED</b>			<b>ACCEPTED</b>



**"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"**

LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:		<b>17/07/2026</b>
Hi-Tech Inspection Services LLC	Contractor	Client
Signature:	Signature:	Signature:
		
Name: <b>ANSON D'COSTA</b>	Name:	Name:
Qualification: <b>NDT Level II</b>		
Date: <b>18/07/2025</b>	Date:	Date: