

**AN ISO/IEC 17020 ACCREDITED INSPECTION BODY**

**CERTIFICATE OF THOROUGH EXAMINATION OF MOBILE CRANE**

**Certificate No: MP/48130/22/02/01**

**Date of Inspection: 23/02/2022**

Crane details							
Name and Address of the Owner:		TRUCK OMAN EQUIPMENT RENTAL					
Make & Date of Manufacture:		SANY;2018					
Location of Inspection:		JIFNAIN					
Ref. Standard:		BS 7121-2-3; SP 2275					
Registration No.& Owner No.:		9476WA; TER 1499					
Model and Serial No.:		STC600S; LFCNF5P1K2000047					
Date of previous inspection / cert. No:		09/02/2021; A/45901/08					
<b>Date of next inspection and testing :</b>		<b>22/02/2023</b>					
Availability OEM certificate		In Service Crane					
Availability of operations manual in cab:		Available					
Availability of load Chart in cab:		Available					
Availability of daily check report:		Available					
Main hoist wire rope diameter and condition		18mm & Satisfactory					
Main hoist wire rope certificate No:		BHZ2015-R-0709 (MBL-248 KN)					
Auxiliary wire rope diameter and condition		18mm & Satisfactory					
Auxiliary wire rope certificate No:		BHZ2015-R-0710 (MBL-229 KN)					
Crane Description	Crane type	Maximum SWL	Range of Boom length	Fly Jib length	Counter weight (if applicable)		
Diesel powered, hydraulically operated telescopic boom	Truck Mounted	60t @ 12 Falls	11.3m To 43.5m	NA	Fixed		
<b>Crane present configuration at the time of inspection:</b>		<b>Boom length (m)</b>	<b>Radius (m)</b>	<b>Applied load (Tonne)</b>	<b>Safe working load (Tonne)</b>		
SWL @ No of falls: 30t @ 6falls							
counter weight: Fixed							
Main hook/Aux hook SWL: 60t / 5t							
Main hook SL no: HCZ1860436							
Aux hook serial no:							
		Main hoist	Minimum	15.33	6.5	---	29.5
			Intermediate	19.35	10	13	13.6
			Maximum	43.5	30	1.4	1.4
		Auxiliary hoist (where applicable)		43.5	20	4.4	4.4
<b>Conclusion:</b> Fit for its intended use at the time of examination.							
<i>This certificate becomes invalid if any Alteration/Major Repair and modification is done.</i> This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.							

Approved by, Name & Signature: Mr. Gishin Thomas

Inspected by, Name & Signature: Mohammed Anaz





**Annexure of certificate of thorough examination of mobile crane**

**Certificate No: MP/48130/22/02/01**

**Date of Inspection: 23/02/2022**

Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	21	Swing machinery /Swing alarm / Swing lock	S
2	Monthly Inspection record	S	22	Hook block system/Safety catch	S
3	Maintenance records	S	23	Sheaves(Boom & Hook)	S
4	OEM Specification plate	S	24	Operator cab/ Control levers /Wind shields/Mirrors	S
5	Safe load indicator/calibration verified	S	25	Anti 2 block /over lower/ boom cut off /over load cut off limit switches / Slack rope limiter(if fitted)	S
6	Level indicator / Boom Angle indicator	S	26	Proximity switches	NA
7	Telescopic boom extensions/Rope guides	S	27	All fasteners /Bolts / Safety pins	S
8	Lattice boom sections/Connecting pins	NA	28	Electrical System	S
9	Mast and its attachments	NA	29	Hydraulic System	S
10	Pendant ropes	NA	30	Caution rotary light	S
11	Fly Jib / Derricking interlock security	NA	31	Reverse Horn / Light	S
12	Main hoist winch/ Hoist drum / spooling	S	32	Fire extinguisher	S
13	Main hoist wire ropes and termination	S	33	Anemometer(if fitted or hand held)	F
14	Auxiliary hoist winch/ Hoist drum /spooling	S	34	Full functional test	S
15	Auxiliary wire ropes and termination	S	35	Rated load test	S
16	Counterweight and its locking mechanism	S	36	Overload test	NA
17	Access ladders/Walkways/Hand & guard rails	S	37	NDT(If applicable)	S
18	Outriggers/ beams / jacks / pads	S	38	Other Test (If applicable)	NA
19	Tires / rims / wheel bolts	S	39	Display marking (SWL / tire pressure/ dates)	S
20	Crawler Tracks/Track shoe	NA	40	General Condition	S
<b>Details of tools/equipments used: STS-LD-78; STS-77; STS-LD-76; STS-LD-79</b>					
<b>Findings/Critical Findings Report</b>					
F/CF	No.	Remarks			
	37	MPI DONE ON 23/02/2022 REF:MP/48130/22/02/02			
F	33	RECOMMENDED TO FIT			

