



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION OF MOBILE CRANE

Certificate No: K/42410/20/01/01

Date of Inspection: 16/01/2020

Crane details					
Name and Address of the Owner:	TRUCK OMAN EQUIPMENT RENTAL				
Make & Date of Manufacture:	SANY -2018				
Location of Inspection:	JIFNAIN				
Ref. Standard:	BS 7121-2-3, SP2275				
Registration No.& Owner No.:	7476 WA				
Model and Serial No.:	STC 600S,LFCNF5P1K2000047				
Date of previous inspection / cert. No:	31/01/2019				
Date of next inspection and testing :	15/01/2021				
Availability OEM certificate	In-service crane				
Availability of operations manual in cab:	Available				
Availability of load Chart in cab:	Available				
Availability of daily check report:	Available				
Main hoist wire rope diameter and condition	18mm				
Main hoist wire rope certificate No:	BHZ2015-R-0709				
Auxiliary wire rope diameter and condition	18mm				
Auxiliary wire rope certificate No:	BHZ2015-R-0709				
Crane Description	Crane type	Maximum SWL	Range of Boom length	Fly Jib length	Counter weight (if applicable)
Diesel powered, hydraulically operated telescopic boom	Truck Mounted	60t@12fall	11.3m to43.5m	16m	Fixed
Crane present configuration at the time of inspection:		Boom length	Radius	Applied load (Tonne)	Safe working load (Tonne)
SWL @ No of falls: 24t@6falls	Main hoist	Minimum	11.30m	7.5m	---
counter weight: fixed		Intermediate	15.33m	9m	---
Main hook/Aux hook SWL: 60t/5t		Maximum	25.39m	9m	16.5t
Main hook SL no:BHZ 2015-R-0709		Auxiliary hoist (where applicable)	43.5m	28m	1.4t
Aux hook SL No: BHZ2015-R-0710					1.4t
1. Conclusion: Fit for its intended use at the time of examination.					

Approved by, Name & Signature: Mr. Gishin Thomas. Inspected by, Name & Signature: Mohammed Anaz





AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

Annexure of certificate of thorough examination of mobile crane

Certificate No: K/42410/20/01/01

Inspection date: 16/01/2020

Description	Condition	Remarks
Safe load indicator/calibration verified	Satisfactory	
Level indicator / Boom Angle indicator	Satisfactory	
Telescopic boom extensions/Boompads/Rope guides	Satisfactory	
Lattice boom sections/Connecting pins/Boom back stops	Satisfactory	
Mast and its attachments	Not applicable	
Pendant ropes	Not applicable	
Fly Jib / Luffing jib/ Derricking interlocksecurity	Satisfactory	Not Fixed/ Stowed
Main hoist winch/ Hoist drum / Correct spooling	Satisfactory	
Main hoist wire ropes and termination	Satisfactory	
Auxiliary hoist winch/ Hoist drum / Correct spooling	Satisfactory	
Auxiliary wire ropes and termination	Satisfactory	
Counterweight and its locking mechanism	Satisfactory	
Access ladders/Walkways/Hand & guard rails	Satisfactory	
Outriggers/ beams / jacks / pads	Satisfactory	
Tires / rims / wheel bolts	Satisfactory	
Crawler Tracks/Track shoe	Not applicable	
Swing machinery /Swing alarm / Swing lock	Satisfactory	
Hook block system/Safety catch	Satisfactory	
Sheaves(Boom & Hook)	Satisfactory	
Operator cab/ Control levers /Wind shields/Mirrors	Satisfactory	
Anti 2 block /over lower/ boom cut off /over load cut off limit switches / Slack rope limiter(if fitted)	Satisfactory	
Proximity switches	Not applicable	
All fasteners /Bolts / Safety pins	Satisfactory	
Electrical System	Satisfactory	
Hydraulic System	Satisfactory	
Caution rotary light	Satisfactory	
Reverse Horn / Light	Satisfactory	
Fire extinguisher	Satisfactory	
Anemometer(if fitted or hand held)	Not available	Recommended to be hand held
General condition (structural integrity/functionality)	Satisfactory	
Display marking (SWL / tyre pressure/ insp date/due date)	Satisfactory	
Details of tools/equipments used: VL.STS-LD-53. M-T.STS-LD-60		
2. General comment:		

Approved by, Name & Signature: Mr. Gishin Thomas. Inspected by, Name & Signature: Mohammed Anaz

