



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY
CERTIFICATE OF THOROUGH EXAMINATION OF MOBILE CRANE

Job card no : 4488

Date of Inspection: 01.08.2025

Certificate No: AT4488.25.08.31

Time start: 04:00 pm

Crane details						
Name and Address of the Owner:	TRUCK OMAN					
Make & Date of Manufacture:	SANY & 2017					
Location of Inspection:	HAIMA					
Ref. Standard:	BS 7121-2-3; SP 2275					
Registration No.& Owner No.:	1552 MA & TO-2565					
Model and Serial No.:	STC 100S & LFCNPG6W3H2011047					
Date of previous inspection / cert. No:	07/08/2024 (MP/1077/24/08/19)					
Date of next inspection and testing:	30.07.2026					
Availability OEM certificate	In service equipment					
Availability of operations manual in cab:	Available					
Availability of load Chart in cab:	Available					
Availability of daily check report:	Available					
Main hoist wire rope diameter and condition	22mm ; Satisfactory					
Main hoist wire rope certificate No:	AZ/RT/20/06/28004(MBL 473-60 KN)(DW-2019)KISWIRE					
Auxiliary wire rope diameter and condition	Not Fitted					
Auxiliary wire rope certificate No:	N/A					
Crane Description	Crane type	Maximum SWL	Range of Boom length	Fly Jib length	Counter weight (if applicable)	
Diesel powered, hydraulically operated telescopic boom	Truck Mounted	100 t	12.3m to 56m	NA	23.5t	
Crane present configuration at the time of inspection:			Boom length (m)	Radius (m)	Applied load (Tonne)	Safe working load (Tonne)
SWL @ No of falls: 57.6t @ 6 Falls	Main hoist	Minimum	12.3 m	6 m	---	55 t
counter weight: 23.5t		Intermediate	24.4 m	10 m	30 t	30 t
Main hook/Aux hook SWL: 75 t		Maximum	20.4 m	14 m	20 t	20 t
Main hook SL no: HCZ1611001		Auxiliary hoist (where applicable)	---	---	---	---
Aux hook SL No: NA						
Conclusion: Fit for its intended use at the time of examination.						
<i>This certificate becomes invalid if any Alteration/Major Repair and modification is done.</i> This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.						

Approved by, Name & Signature: Infanso Oswin

Inspected by, Name & Signature: Anoop Thankachan





Annexure of certificate of thorough examination of mobile crane

Job card no : 4488

Date of Inspection: 01.08.2025

Certificate No: AT4488.25.08.31

Time start: 04:00 pm

Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	21	Swing machinery /Swing alarm / Swing lock	S
2	Monthly Inspection record	S	22	Hook block system/Safety catch	S
3	Maintenance records	S	23	Sheaves(Boom & Hook)	S
4	OEM Specification plate	S	24	Operator cab/ Control levers /Wind shields/Mirrors	S
5	Safe load indicator/calibration verified	S	25	Anti 2 block /over lower/ boom cut off /over load cut off limit switches / Slack rope limiter(if fitted)	S
6	Level indicator / Boom Angle indicator	S	26	Proximity switches	NA
7	Telescopic boom extensions/Rope guides	S	27	All fasteners /Bolts / Safety pins	S
8	Lattice boom sections/Connecting pins	NA	28	Electrical System	S
9	Mast and its attachments	NA	29	Hydraulic System	S
10	Pendant ropes	NA	30	Caution rotary light	S
11	Fly Jib / Derricking interlock security	S	31	Reverse Horn / Light	S
12	Main hoist winch/ Hoist drum / spooling	S	32	Fire extinguisher	S
13	Main hoist wire ropes and termination	S	33	Anemometer(if fitted or hand held)	S
14	Auxiliary hoist winch/ Hoist drum /spooling	NA	34	Full functional test	S
15	Auxiliary wire ropes and termination	NA	35	Rated load test	S
16	Counterweight and its locking mechanism	S	36	Overload test	NA
17	Access ladders/Walkways/Hand & guard rails	S	37	NDT(If applicable)	S
18	Outriggers/ beams / jacks / pads	S	38	Other Test (If applicable)	NA
19	Tires / rims / wheel bolts	S	39	Display marking (SWL / tire pressure/ dates)	S
20	Crawler Tracks/Track shoe	NA	40	General Condition	S

Details of tools/equipment's used: STS-LD- 77,78,SL01

Findings/Critical Findings Report

F/CF	No.	Remarks
F	37	06/06/2025 (K/4416/25/06/90)

