


MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: 31/07/2025				Report No: HITECH/TJN-2025-467/MT-056			
Client: M/S.TRUCKOMAN EQUIPMENT RENTAL LLC, OMAN				Contractor: N/A			
Project: N/A				Location: MUKHAIZNA, SULTANATE OF OMAN			
Procedure No. & Rev. No.: HITIS/GEN/MT/01 REV.05				Referencing Code / Specification: ASTM E709, AWS D1.1			
Acceptance Criteria: AWS D1.1 ED 2020				Material: CS			
Surface Condition: As Cleaned		Surface Temperature: Ambient		PWHT: N/A			
Method: <input checked="" type="checkbox"/> Wet <input checked="" type="checkbox"/> Visible <input type="checkbox"/> Dry <input type="checkbox"/> Fluorescent		Technique: <input checked="" type="checkbox"/> Continuous <input type="checkbox"/> Residual		Magnetization: <input checked="" type="checkbox"/> Longitudinal <input type="checkbox"/> Circular			
Equipment Type: Permanent Magnetic Yoke		Equipment Sr. No: GAMMATEC SN00810		Cal. Validity: Prior to Job			
Type of Current: N/A		Lifting Power of Yoke: 18.1 KG		Sensitivity: <input type="checkbox"/> Burmah Strip <input checked="" type="checkbox"/> Pie Gauge		III Lines Visible	
Source of Light: Day light				Light Intensity: ≥ 1000 lux min			
Consumables: MAGNAFLUX							
Cleaner: MAGNAFLUX SKC-S Batch No: 230602 BBE Validity: JUN-2026		White Contrast: MAGNAFLUX WCP-2 Batch No: 230605 BBE Validity: JUN-2026		Magnetic Ink: MAGNAFLUX 7HF Batch No: 230604 BBE Validity: JUN-2026			
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size	Sch. / WT	Observation (Map or Record of Indication)		Result (Acc./Rej.)
REGISTRATION NO & OWNER ID NO:- 9168 YD / TO-2568 (MOBILE CRANE LIFTING HOOKS)							
CRANE MAIN HOOK ID NO: FT10-1-18 (CAPACITY:51.0 TONNE)	N/A	N/A	N/A	N/A	NO RELEVANT INDICATION OBSERVED		ACCEPTABLE
CRANE AUXI.HOOK ID NO: SH011015 (CAPACITY: 4.5T)	N/A	N/A	N/A	N/A	NO RELEVANT INDICATION OBSERVED		ACCEPTABLE



"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"

LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:		31/07/2026
Hi-Tech Inspection Services LLC	Contractor	Client/ TPI /AI
Signature: 	Signature:	Signature:
Name: ANSON DCOSTA	Name:	Name:
Qualification: MPT Level II		
Date: 31/07/2025	Date:	Date: