



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION AND TEST OF WHEEL LOADER

Job Card No: 5171

Date of Inspection: 30/08/2025

Certificate No: AT/5171/25/08/01

Starting Time of Inspection: 11:30AM

Name and Address of the Owner:	TRUCK OMAN EQUIPMENT RENTAL	
Maker & Date of Manufacture:	LIUGONG- 2023	
Place of Inspection:	SAIH RAWL	
Ref. Standard:	ISO22915-2 /BS ISO 2330; SP2275; BS EN 474-3	
Registration No. & Owner No.:	3558 BM; TER 1539	
Model No. and Serial No.:	CLG870H; CLG870HZCNL785658	
Running hours:	4808 Hrs.	
Manufacturer 's documentation:	Available	
Date of Previous inspection / cert no:	MN/1569/25/03/42	
Date of Next inspection:	29/02/2026	
Date of Previous load test / cert no:	MN/1569/25/03/42	
Date of Next load test:	31/03/2026	
Availability of operations manual in cabin:	Available	
Availability of daily check report:	Available	
Description of Forklift: Diesel powered hydraulic articulated wheel loader operated with side shifter SWL:7000 kgs @600 mm load center,		
Test carried out according to tabulated co		
Description of test:	Test load applied In Kgs	S.W.L In kgs
Visual inspection & Functional test carried out.	-----	7000 KG
Max. Lifting Height: 4500 mm Fork S/N: LH6000/600(L), LH6000/600(R) Hydraulic creep: Nil		
CONCLUSION: Fit for its intended use at the time of inspection. / Refer to checklist- Annexure of certificate		
<i>This certificate becomes invalid if any Alteration/Major Repair and modification is done.</i> This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.		

Approved by, Name & Signature: Infanso Oswin

Inspected by, Name & Signature: ANOOP

Infanso Oswin



ANOOP



Annexure of certificate of test & thorough examination of wheel loader

Certificate No: **AT/5171/25/08/01**

Inspection Date: **30/08/2025**

Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	17	All gauges in cab	S
2	Monthly Inspection record	S	18	Overhead & foot guard	S
3	Maintenance records	S	19	Exhaust system	S
4	OEM Specification plate, (capacity)	S	20	Side shifting function (if applicable)	S
5	Tires, rims, wheel bolts and axles	S	21	Horn, reverse alarm, rotating warning light	S
6	Masts and Back rest, carriage	S	22	Lights & indicators	S
7	Forks and its extensions, slide end stopper, locks	S	23	Seat and seat belts	S
8	Load chain and its assemblies	NA	24	Parking brake and foot brake function	S
9	Side rollers and roll over cage	NA	25	Fire extinguisher	S
10	Safety devices	S	26	Display markings (SWL, tire pressure, insp. date, due date)	S
11	Battery and its connections	S	27	Full functional test	S
12	Hydraulic system & hoses and end fittings	S	28	Rated load test	S
13	Electrical system & Cables	S	29	Overload test	S
14	Cooling system	S	30	MPI fork blades, Date/Report No (Annually)	S
15	Steering function	S	31	Other Test (if applicable)	N/A
16	All controls levers function & symbols legible	S	32	General Condition	S
			33	Mast disassembly (Every 4 Years)	N/A
Details of tools/equipments used: STS/ LD /59; STS-LD-51					
Findings/Critical Findings Report					
F/CF	No.	Remarks			
-	30	DATE: 30/08/2025; CERTIFICATE NUMBER: AT/5171/25/09			

Approved by, Name & Signature: Infanso Oswin

Inspected by, Name & Signature: ANOOP

Infanso Oswin



ANOOP