

MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: 30/12/2025		Report No: HITECH/TJN-2025-467/MT-137	
Client: M/S. TRUCKOMAN EQUIPMENT RENTAL LLC, OMAN		Contractor: N/A	
Project: N/A		Location: MARMUL, SULTANATE OF OMAN	
Procedure No. & Rev. No.: HITIS/GEN/MT/01 REV.05		Referencing Code / Specification: ASME E709 /AWS D1.1	
Acceptance Criteria: AWS D1.1 ED 2020		Material: N/A	
Surface Condition: Acceptable		Surface Temperature: Ambient	
PWHT: N/A			
Method: ☒ Wet ☒ Visible ☐ Dry ☐ Fluorescent		Technique: ☒ Continuous ☐ Residual	
Magnetization: ☒ Longitudinal ☐ Circular			
Equipment Type: Permanent Yoke		Equipment Sr. No: GAMMATEC SN00810	
Cal. Validity: Prior to Job			
Type of Current: N/A		Lifting Power of Yoke: 18.1 KG	
Sensitivity: ☒ Burnish Strip ☐ Pie Gauge III Lines Visible			
Source of Light: Day light		Light Intensity: ≥ 1000 lux min	
Consumables: MAKE: MAGNAFLUX			
Cleaner: MAGNAFLUX SKC-S Batch No: 240706 BBE Validity: JULY-2027		White contrast: MAGNAFLUX WCP-2 Batch No: 240702 BBE Validity: JULY-2027	
Magnetic Ink: MAGNAFLUX 7 HF Batch No: 240705 BBE Validity: JULY-2027			
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size
Sch. / WT	Observation (Map or Record of Indication)	Result (Acc. /Rej.)	
REGISTRATION NO & OWNER ID NO: - 9941 LA / TER 1540 (FORKLIFT-MAKE: HANGCHA, 2023)			
FORK BLADE ID NO: 50D-SSS-3020-Y2208901 (QTY-01 PAIR)	N/A	N/A	N/A
N/A	N/A	N/A	N/A
NO RELEVANT INDICATION OBSERVED		ACCEPTABLE	



"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"

LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:		29/12/2026
Hi-Tech Inspection Services LLC	Contractor	Client/ TPI /AI
Signature:	Signature:	Signature:
Name: HRISHIKESH MOHANAN	Name:	Name:
Qualification: MPT Level II		
Date: 30/12/2025	Date:	Date: