

MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: 02/10/2025		Report No: HITECH/NJN-2025-467/MT-113	
Client: M/S.TRUCKOMAN EQUIPMENT RENTAL LLC, OMAN		Contractor: N/A	
Project: N/A		Location: NIZWA, SULTANATE OF OMAN	
Procedure No. & Rev. No.: HITIS/GEN/MT/01 REV.05		Referencing Code / Specification: ASTM E709, AWS D1.1	
Acceptance Criteria: AWS D1.1 ED 2020		Material: N/A	
Surface Condition: Acceptable		Surface Temperature: Ambient	
Method: ☒ Wet ☒ Visible ☐ Dry ☐ Fluorescent		Technique: ☒ Continuous ☐ Residual	
Equipment Type: Permanent Yoke		PWHT: N/A	
Type of Current: N/A		Magnetization: ☒ Longitudinal ☐ Circular	
Equipment Sr. No: GAMMATEC SN00810		Cal. Validity: Prior to Job	
Lifting Power of Yoke: 18.1		Sensitivity: ☒ Burmah Strip ☐ Pie Gauge III Lines Visible	
Source of Light: Day light		Light Intensity: ≥ 1000 lux min	
Consumables: MAGNAFLUX			
Cleaner: MAGNAFLUX SKC-S		White contrast: MAGNAFLUX WCP-2	
Batch No: 240706 BBE		Batch No: 240702 BBE	
Validity: JULY-2027		Validity: JULY-2027	
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size
Sch. / WT		Observation (Map or Record of Indication)	
Result (Acc./Rej.)			
REGISTRATION NO & OWNER ID NO: - 7448 YD / TER 1099 (PRIME MOVER FIFTH WHEEL)			
FIFTH WHEEL MAKE: JOST TYPE: JSK 38 C SR NO- 2023050003600	N/A	N/A	N/A
N/A	N/A	N/A	N/A
NO RELEVANT INDICATION OBSERVED		ACCEPTED	



"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"

LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:		01/10/2026
Hi-Tech Inspection Services LLC	Contractor	Client
Signature:	Signature:	Signature:
Name: LAKSHMANDAS.M	Name:	Name:
Qualification: ASNT NDT Level II		
Date: 02/10/2025	Date:	Date: