

MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: 22/09/2025				Report No: HITECH/TJN-2025-467/MT-108			
Client: M/S. TRUCKOMAN EQUIPMENT RENTAL LLC, OMAN				Contractor: N/A			
Project: N/A				Location: NIZWA, SULTANATE OF OMAN			
Procedure No. & Rev. No.: HITIS/GEN/MT/01 REV.05				Referencing Code / Specification: ASTM E709, AWS D1.1			
Acceptance Criteria: AWS D1.1 ED 2020				Material: N/A			
Surface Condition: Acceptable		Surface Temperature: Ambient		PWHT: N/A			
Method: ☒ Wet ☒ Visible ☐ Dry ☐ Fluorescent		Technique: ☒ Continuous ☐ Residual		Magnetization: ☒ Longitudinal ☐ Circular			
Equipment Type: Permanent Magnetic Yoke		Equipment Sr. No: GAMMATEC 00836		Cal. Validity: Prior to Job			
Type of Current: N/A		Lifting Power of Yoke: 18.1 Kg		Sensitivity: ☒ Burmah Strip ☐ Pie Gauge		III Lines Visible	
Source of Light: Day light				Light Intensity: ≥ 1000 lux min			
Consumables: MAGNAFLUX							
Cleaner: MAGNAFLUX SKC-S Batch No: 240706 BBE Validity: JULY-2027		White contrast: MAGNAFLUX WCP-2 Batch No: 240702 BBE Validity: JULY-2027		Magnetic Ink: MAGNAFLUX 7 HF Batch No: 240705 BBE Validity: JULY-2027			
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size	Sch. / WT	Observation (Map or Record of Indication)		Result (Acc./Rej.)
REGISTRATION NO & OWNER ID NO: - 9851 YR / TER 1105 (PRIME MOVER FIFTH WHEEL)							
FIFTH WHEEL MAKE: JOST SL NO: 202305000357	N/A	N/A	N/A	N/A	NO RELEVANT INDICATION OBSERVED		ACCEPTED



"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"

LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:		21/09/2026
Hi-Tech Inspection Services LLC	Contractor	Client
Signature: 	Signature:	Signature:
Name: JENSON DASS	Name:	Name:
Qualification: NDT Level II		
Date: 22/09/2025	Date:	Date: