

MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: 30/12/2025				Report No: HITECH/TJN-2025-467/MT-138			
Client: M/S. TRUCKOMAN EQUIPMENT RENTAL LLC, OMAN				Contractor: N/A			
Project: N/A				Location: MARMUL, SULTANATE OF OMAN			
Procedure No. & Rev. No.: HITIS/GEN/MT/01 REV.05				Referencing Code / Specification: ASME E709 /AWS D1.1			
Acceptance Criteria: AWS D1.1 ED				Material: N/A			
Surface Condition: Acceptable		Surface Temperature: Ambient		PWHT: N/A			
Method: ☒ Wet ☒ Visible ☐ Dry ☐ Fluorescent		Technique: ☒ Continuous ☐ Residual		Magnetization: ☒ Longitudinal ☐ Circular			
Equipment Type: Permanent Yoke		Equipment Sr. No: GAMMATEC SN00810		Cal. Validity: Prior to Job			
Type of Current: N/A		Lifting Power of Yoke: 18.1 KG		Sensitivity: ☒ Burnah Strip ☐ Pie Gauge III Lines Visible			
Source of Light: Day light				Light Intensity: ≥ 1000 lux min			
Consumables: MAKE: MAGNAFLUX							
Cleaner: MAGNAFLUX SKC-S Batch No: 240706 BBE Validity: JULY-2027		White contrast: MAGNAFLUX WCP-2 Batch No: 240702 BBE Validity: JULY-2027		Magnetic Ink: MAGNAFLUX 7 HF Batch No: 240705 BBE Validity: JULY-2027			
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size	Sch. / WT	Observation (Map or Record of Indication)		Result (Acc. /Rej.)
REGISTRATION NO & OWNER ID NO: - 8372 AK / TER 1544 (FORKLIFT-MAKE: HANGCHA, 2023)							
FORK BLADE ID NO: 20230907001 (QTY-01 PAIR)	N/A	N/A	N/A	N/A	NO RELEVANT INDICATION OBSERVED		ACCEPTABLE
BUCKET ID NO: GD2307085 (QTY-01 NOS)	N/A	N/A	N/A	N/A	NO RELEVANT INDICATION OBSERVED		ACCEPTABLE



"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"

LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:		29/12/2026
Hi-Tech Inspection Services LLC	Contractor	Client/ TPI /AI
Signature:  	Signature:	Signature:
Name: HRISHIKESH MOHANAN	Name:	Name:
Qualification: MPT Level II		
Date: 30/12/2025	Date:	Date