

### MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: <b>05/01/2026</b>		Report No: HITECH/TJN-2025-467/MT-140				
Client: <b>M/S.TRUCK OMAN EQUIPMENT RENTAL LLC, OMAN</b>		Contractor: <b>N/A</b>				
Project: <b>N/A</b>		Location: <b>RUSSYAL, SULTANATE OF OMAN</b>				
Procedure No. & Rev. No.: <b>HITECH-TPI-P-T-253-MT-14</b>		Referencing Code / Specification: <b>ASTM E709, AWS D1.1</b>				
Acceptance Criteria: <b>AWS D1.1</b>		Material: <b>CS</b>				
Surface Condition: <b>As Welded</b>		Surface Temperature: <b>Ambient</b>			PWHT: <b>N/A</b>	
Method: <input checked="" type="checkbox"/> Wet <input checked="" type="checkbox"/> Visible <input type="checkbox"/> Dry <input type="checkbox"/> Fluorescent		Technique: <input checked="" type="checkbox"/> Continuous <input type="checkbox"/> Residual			Magnetization: <input checked="" type="checkbox"/> Longitudinal <input type="checkbox"/> Circular	
Equipment Type: <b>Permanent Yoke</b>		Equipment Sr. No: <b>GAMMATEC 00836</b>			Cal. Validity: <b>Prior to Job</b>	
Type of Current: <b>AC</b>		Lifting Power of Yoke: <b>18.1 Kg</b>		Sensitivity: <input checked="" type="checkbox"/> Burmah Strip <input type="checkbox"/> Pie Gauqe <b>III Lines Visible</b>		
Source of Light: <b>Day light</b>		Light Intensity: <b>≥ 1076 lux min</b>				
<b>Consumables: MAGNAFLUX</b>						
Cleaner: <b>MAGNAFLUX SKC-S</b> Batch No: <b>240706 BBE</b> Validity: <b>JULY-2027</b>		White contrast: <b>MAGNAFLUX WCP-2</b> Batch No: <b>240702 BBE</b> Validity: <b>JULY-2027</b>			Magnetic Ink: <b>MAGNAFLUX 7 HF</b> Batch No: <b>240705 BBE</b> Validity: <b>JULY-2027</b>	
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size	Sch. / WT	Observation (Map or Record of Indication)	Result (Acc./Rej.)
<b>REGISTRATION NO &amp; OWNER ID NO:- 4709 LD / TER-1548 (FORKLIFT,MAKE: LIUGONG,2023)</b>						
<b>FORK ARMS SL NO:</b> <b>A23082031 / B23082082 (QTY-01 PAIR)</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>	<b>N/A</b>	<b>NO RELEVANT INDICATION OBSERVED</b>	<b>ACCEPTABLE</b>



**"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"**

<b>LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:</b>		<b>05/01/2027</b>
<b>Hi-Tech Inspection Services LLC</b>	<b>Contractor</b>	<b>Client/ TPI /AI</b>
Signature:	Signature:	Signature:
 <p>C.R. No.: 1752278 P.C.: 124, Al-Rusayl, Sultanate of Oman HI-TECH INSPECTION SERVICES LLC *</p>		
Name: <b>JENSON DASS</b>	Name:	Name:
Qualification: <b>MPT Level II</b>		
Date: <b>05/01/2026</b>	Date:	Date