



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION AND TEST OF FORKLIFT

Job Card No: 3691

Date of Inspection: 21.04.2025

Certificate No: AT3691.25.04.01

Starting Time of Inspection: 11.30 AM

Name and Address of the Owner:	T0C-CARGO HAULAGE SERVICE DIVISION	
Maker & Date of Manufacture:	HANGCHA; 2024	
Place of Inspection:	MUSCAT-MINA AL FAHAL	
Ref. Standard:	ISO22915-2 /BS EN 1459/SP2275	
Registration No. & Owner No.:	357 LA	
Model No. and Serial No.:	CPCD50 & 18BD005950	
Running hours:	713 Hrs.	
Manufacturer 's documentation:	YES, AVAILABLE	
Date of Previous inspection / cert no:	03-10-2024 (MN/0394/24/10/01)	
Date of Next inspection:	20.10.2025	
Date of Previous load test / cert no:	03-10-2024 (MN/0394/24/10/01)	
Date of Next load test:	02.10.2025	
Availability of operations manual in cabin:	YES	
Availability of daily check report:	YES	
Description of Forklift: Diesel powered hydraulic counter balanced forklift SWL: 5000 kgs @ 500 mm load center		
Test carried out according to tabulated co		
Description of test: Visual inspection, Functional test & Performance test Load test carried out. Load Test carried out as per tabulated column. Load cell used: Yes Calibration certificate: DCML /36642-2/2023 Max. Lifting Height:4500 mm Hydraulic creep: Nil Fork S/N: Y2401393; 2403537A, CH2500X500	Test load applied In kgs	S.W.L In kgs
	----	5000 Kgs
Conclusion: Fit for its intended use at the time of inspection. / Refer to checklist- Annexure of certificate		
<i>This certificate becomes invalid if any Alteration/Major Repair and modification is done.</i>		
This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.		

Approved by, Name & Signature: Infanso Oswin Inspected by, Name & Signature: Anoop Thankachan



Annexure of certificate of test & thorough examination of forklift

Certificate No: AT3691.25.04.01

Inspection Date: 21.04.2025

Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	17	All gauges in cab	S
2	Monthly Inspection record	S	18	Overhead & foot guard	S
3	Maintenance records	S	19	Exhaust system	S
4	OEM Specification plate, (capacity)	S	20	Side shifting function (if applicable)	S
5	Tires, rims, wheel bolts and axles	S	21	Horn, reverse alarm, rotating warning light	S
6	Masts and Back rest, carriage	S	22	Lights & indicators	S
7	Forks and its extensions, slide end stopper, locks	S	23	Seat and seat belts	S
8	Load chain and its assemblies	S	24	Parking brake and foot brake function	S
9	Side rollers and roll over cage	S	25	Fire extinguisher	S
10	Safety devices	S	26	Display markings (SWL, tire pressure, insp. date, due date)	S
11	Battery and its connections	S	27	Full functional test	S
12	Hydraulic system & hoses and end fittings	S	28	Rated load test	NA
13	Electrical system & Cables	S	29	Overload test	S
14	Cooling system	S	30	MPI fork blades, Date/Report No (Annually)	S
15	Steering function	S	31	Other Test (if applicable)	N/A
16	All controls levers function & symbols legible	S	32	General Condition	S
			33	Mast disassembly (Every 4 Years)	N/A-NEW MACHINE
Details of tools/equipment's used: STS-LD-75; STS-LD-78					
Findings/Critical Findings Report					
F/CF	No.	Remarks			
---	30	21.04.2025 (AT3691.25.04.02)			

Approved by, Name & Signature: Infanso Oswin

Inspected by, Name & Signature: Anoop Thankachan