



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION AND TEST OF FORKLIFT

Job Card No: 5222

Date of Inspection: 26.09.2025

Certificate No: AT5222.25.09.78

Starting Time of Inspection: 12:00 PM

Name and Address of the Owner:	TRUCK OMAN	
Maker & Date of Manufacture:	CATERPILLAR & 2015	
Place of Inspection:	FAHUD	
Ref. Standard:	BS 474-3/ BS ISO 2330/ SP 2275	
Registration No. & Owner No.:	2528 BM & TO-2532	
Model No. and Serial No.:	930K & CAT0930KEDYB00354	
Manufacturer 's documentation:	In Service Equipment	
Date of Previous inspection / cert no:	29.04.2025 (MM.2033.04.29.30.31)	
Date of Next inspection:	25.03.2026	
Date of Previous load test / cert no:	29.04.2025 (MM.2033.04.29.30.31)	
Date of Next load test:	25.03.2026	
Availability of operations manual in cabin:	Yes	
Availability of daily check report:	Yes	
Description of Forklift: Diesel powered hydraulic Operated Articulated Wheel Loader C/W Forks on rough terrain 5000 kg @ 600 mm load center		
Test carried out according to tabulated column		
Description of test: Visual inspection, Functional test & Performance test Load test carried out. Load Test carried out as per tabulated column. Max. Lifting Height: 3668mm Hydraulic creep: Nil	Test load applied. In kgs	S.W.L In Kgs
	5000 kg	5000 kg
CONCLUSION: Fit for its intended use at the time of inspection. / Refer to checklist- Annexure of certificate		
<i>This certificate becomes invalid if any Alteration/Major Repair and modification is done.</i>		
This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.		

Approved by, Name & Signature:- Infanso Oswin

Inspected by, Name & Signature: - Anoop Thankachan





Annexure of certificate of test & thorough examination of Forklift

Certificate No: AT5222.25.09.78

Date of Inspection: 26.09.2025

Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	17	All gauges in cab	S
2	Monthly Inspection record	S	18	Overhead & foot guard	S
3	Maintenance records	S	19	Exhaust system	S
4	OEM Specification plate	S	20	Side shifting function (if applicable)	NA
5	Tires, rims, wheel bolts and axles	S	21	Horn, reverse alarm, rotating warning light	S
6	Masts and Back rest, carriage	S	22	Lights & indicators	S
7	Forks and its extensions, slide end stopper, locks	S	23	Seat and seat belts	S
8	Load chain and its assemblies	NA	24	Parking brake and foot brake function	S
9	Side rollers and roll over cage	NA	25	Fire extinguisher	S
10	Safety devices	S	26	Display markings (SWL, tire pressure, insp. date, due date)	S
11	Battery and its connections	S	27	Full functional test	S
12	Hydraulic system & hoses and end fittings	S	28	Rated load test	S
13	Electrical system & Cables	S	29	Overload test	NA
14	Cooling system	S	30	NDT (If applicable)	S
15	Steering function	S	31	Other Test (If applicable)	NA
16	All controls lever's function & symbols legible	S	32	General Condition	S
Details of tools/equipment's used: STS-LD-65,75,80,73					
Findings/Critical Findings Report					
F/CF	No.	Remarks			
--	30	26.09.2025 (AT5222.25.09.79)			

