



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION AND TEST OF FORKLIFT

Job Card No: 6731

Date of Inspection: 14.01.2026

Certificate No: AT6731.26.01.90

Starting Time of Inspection: 11:00 AM

Name and Address of the Owner:	TRUCK OMAN
Maker & Date of Manufacture:	CATERPILLAR & 2015
Place of Inspection:	HAIMA
Ref. Standard:	BS EN ISO 2330/ BS EN 474-3; SP 2275
Registration No. & Owner No.:	7133 BK & TO 2533
Model No. and Serial No.:	930 K & CAT0930KKDYB00358
Manufacturer 's documentation:	In Service Equipment
Date of Previous inspection / cert no:	15.12.2025 (AT6710.25.12.99)
Date of Next inspection:	13.07.2026
Date of Previous load test / cert no:	12.07.2025 (AT4482.25.07.98)
Date of Next load test:	11.07.2026
Availability of operations manual in cabin:	Available
Availability of daily check report:	Available

Description of Forklift:

Diesel powered hydraulic Operated Articulated Wheel Loader C/W Forks SWL on firm & level ground 5030 kg & on rough terrain 3772 kg @ 600 mm load center

Test carried out according to tabulated co

Description of test:	Test load applied In Kgs	S.W.L In kgs
Visual inspection & Performance test carried out.		
Max. Lifting Height: 3693 mm		
Hydraulic creep : Nil		
Fork serial no: 2015307 & 2015299	---	5030 Kg firm level ground on

Conclusion: Fit for its intended use at the time of inspection. / Refer to checklist- Annexure of certificate

This certificate becomes invalid if any Alteration/Major Repair and modification is done.

This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.

Approved by, Name & Signature: Infanso Oswin

Inspected by, Name & Signature: Anoop Thankachan





Annexure of certificate of test & thorough examination of forklift

Certificate No: AT6731.26.01.90

Inspection Date: 14.01.2026

Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	17	All gauges in cab	S
2	Monthly Inspection record	S	18	Overhead & foot guard	S
3	Maintenance records	S	19	Exhaust system	
4	OEM Specification plate, (capacity)	S	20	Side shifting function (if applicable)	NA
5	Tires, rims, wheel bolts and axles	S	21	Horn, reverse alarm, rotating warning light	S
6	Masts and Back rest, carriage	NA	22	Lights & indicators	S
7	Forks and its extensions, slide end stopper, locks	S	23	Seat and seat belts	S
8	Load chain and its assemblies	NA	24	Parking brake and foot brake function	S
9	Side rollers and roll over cage	NA	25	Fire extinguisher	S
10	Safety devices	S	26	Display markings (SWL, tire pressure, insp. date, due date)	S
11	Battery and its connections	S	27	Full functional test	S
12	Hydraulic system & hoses and end fittings	S	28	Rated load test	NA
13	Electrical system & Cables	S	29	Overload test	NA
14	Cooling system	S	30	MPI fork blades, Date/Report No (Annually)	S
15	Steering function	S	31	Other Test (if applicable)	NA
16	All controls levers function & symbols legible	S	32	General Condition	S
			33	Mast disassembly (Every 4 Years)	S
Details of tools/equipments used: STS-LD 75,65,80					
Findings/Critical Findings Report					
F/CF	No.	Remarks			
--	30	FORK MPI – 10.01.2026 (AT6731.26.01.9)			

Approved by, Name & Signature: Infanso Oswin

Inspected by, Name & Signature: Anoop Thankachan

Infanso Oswin



Anoop Thankachan