



الشركة الفنية لخدمات السلامة والفحص الفني ش.م.م.

SAFETY TECHNICAL SERVICES AND INSPECTIONS

Tel :+968 24502589, Fax : +968 24590272. Email: stsi@safetyoman.com, Website: www.safetyoman.com
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION AND TEST

Certificate No: K/46621/21/10/02

Date of Inspection: 07/10/2021

Name and Address of the Owner:	TRUCK OMAN (NORTH)
Maker & Date of Manufacture:	CATERPILLAR ; 2011
Place of Inspection:	ADAM
Ref. Standard:	BS EN ISO 2330/ BS EN 474-3; SP 2275
Registration No. & Owner No.:	3585 HW; TO 2520
Model No. and Serial No.:	930K ; CAT0930HCDHC03027
Running hours:	15800 hrs.
Manufacturer's documentation:	In service equipment
Date of Previous inspection / cert no:	12/02/2021 ; K/46002/21/02/56
Date of Next inspection:	06/04/2022
Date of Previous load test / cert no:	26/04/17; A/34076
Date of Next load test:	07/09/2024
Availability of operations manual in cabin:	Available
Availability of daily check report:	Available

Description of Forklift:

Diesel powered hydraulic Operated Articulated Wheel Loader C/W Forks SWL On Firm & Level Ground 4394 Kg On Rough Terrain 3296 Kg @ 600 mm Load Center

Test carried out according to tabulated column

Description of test:	Test load applied	S.W.L
	In kgs	In kgs
Visual inspection, Functional test & Load test carried out.	---	4394 Kg Firm Level Ground
Max. Lifting Height: 3889 mm	---	3296 KG @ Rough Terrain
Hydraulic creep : Nil	---	
Fork serial: 2328584 2378330 (PAIR)		

Conclusion: Fit for its intended use at the time of inspection.

This certificate becomes invalid if any Alteration/Major Repair and modification is done.

This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.

Approved by, Name & Signature: Mr. Gishin Thomas



Inspected by, Name & Signature: MOHAMMAD ANAZ



Annexure of certificate of test & thorough examination of Fork lift

Certificate No: K/46621/21/10/02

Date of Inspection: 07/10/2021

Status Legend:		S- Satisfactory	NA-Not applicable	F-Findings	CF-Critical Findings	
No.	Description	Status	No.	Description		Status
1	Operations Manual/Catalogue	S	17	All gauges in cab		S
2	Monthly Inspection record	S	18	Overhead & foot guard		S
3	Maintenance records	S	19	Exhaust system		S
4	OEM Specification plate	S	20	Side shifting function (if applicable)		NA
5	Tires, rims, wheel bolts and axles	S	21	Horn, reverse alarm, rotating warning light		S
6	Masts and Back rest , carriage	S	22	Lights & indicators		S
7	Forks and its extensions, slide end stopper, locks	S	23	Seat and seat belts		S
8	Load chain and its assemblies	NA	24	Parking brake and foot brake function		S
9	Side rollers and roll over cage	NA	25	Fire extinguisher		S
10	Safety devices	NA	26	Display markings (SWL, tire pressure, insp. date, due date)		S
11	Battery and its connections	S	27	Full functional test		S
12	Hydraulic system & hoses and end fittings	S	28	Rated load test		S
13	Electrical system & Cables	S	29	Overload test		5
14	Cooling system	S	30	NDT(If applicable)		S
15	Steering function	S	31	Other Test (If applicable)		NA
16	All controls levers function & symbols legible	S	32	General Condition		S

Details of tools/equipments used: STS-LD-63; STS-VC-7949

Findings/Critical Findings Report

F/CF	No.	Remarks
F	30	Inspection Date & Cert: 01/06/2020(A/43440)

