



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

**CERTIFICATE OF THOROUGH EXAMINATION OF MOBILE CRANE**

Certificate No: MP/52859/23/10/01

Date of Inspection: 23/10/2023

<b>Crane details</b>							
Name and Address of the Owner:		TRUCK OMAN NORTH LLC					
Make & Date of Manufacture:		KATO 2006					
Location of Inspection:		SAFAH					
Ref. Standard:		BS 7121-2-3; SP 2275					
Registration No.& Owner No.:		5431 MR; TO 430					
Model and Serial No.:		NK 500 E-V; 4415906					
Date of previous inspection / cert. No:		20/10/2022; O/50174/22/10/02					
Date of next inspection and testing :		22/10/2024					
Availability OEM certificate		In Services Equipment					
Availability of operations manual in cab:		Available					
Availability of load Chart in cab:		Available					
Availability of daily check report:		Available					
Main hoist wire rope diameter and condition		18mm Satisfactory					
Main hoist wire rope certificate No:		2020-02-351/ DW19065; Make: Kiswire MBL: 208/KN					
Auxiliary wire rope diameter and condition		Not Fitted					
Auxiliary wire rope certificate No:		Not Applicable					
Crane Description	Crane type	Maximum SWL	Range of Boom length	Fly Jib length	Counter weight (if applicable)		
Diesel powered, hydraulically operated telescopic boom	Truck Mounted	50.5t @ 12 falls	10.8 to 40	Not Fitted	Fixed		
<b>Crane present configuration at the time of inspection:</b>  SWL @ No of falls: 33.959t @ 8 falls  counter weight: Fixed  Main hook/Aux hook SWL: 50.5t / NA  Main hook SL no: 6J241  Aux hook SL No: NA		Boom length (m)		Radius (m)	Applied load (Tonne)	Safe working load (Tonne)	
		Main hoist	Minimum	10.8	4.5	---	33
			Intermediate	18.1	10	11.50	11.55
			Maximum	40	18	---	4
		Auxiliary hoist (where applicable)		---	---	---	---
<b>Conclusion:</b> Fit for its intended use at the time of examination.							
<i>This certificate becomes invalid if any Alteration/Major Repair and modification is done.</i> This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.							

Approved by, Name & Signature: Mr. INFANSO OSWIN

Inspected by, Name & Signature: MADHU

*f. Infanso*



*Madhur*

## Annexure of certificate of thorough examination of mobile crane

**Certificate No: MP/52859/23/10/01**

**Date of Inspection: 23/10/2033**

Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	21	Swing machinery /Swing alarm / Swing lock	S
2	Monthly Inspection record	S	22	Hook block system/Safety catch	S
3	Maintenance records	S	23	Sheaves(Boom & Hook)	S
4	OEM Specification plate	S	24	Operator cab/ Control levers /Wind shields/Mirrors	S
5	Safe load indicator/calibration verified	S	25	Anti 2 block /over lower/ boom cut off /over load cut off limit switches / Slack rope limiter(if fitted)	S
6	Level indicator / Boom Angle indicator	S	26	Proximity switches	NA
7	Telescopic boom extensions/Rope guides	S	27	All fasteners /Bolts / Safety pins	S
8	Lattice boom sections/Connecting pins	NA	28	Electrical System	S
9	Mast and its attachments	NA	29	Hydraulic System	S
10	Pendant ropes	NA	30	Caution rotary light	S
11	Fly Jib / Derricking interlock security	NF	31	Reverse Horn / Light	S
12	Main hoist winch/ Hoist drum / spooling	S	32	Fire extinguisher	S
13	Main hoist wire ropes and termination	S	33	Anemometer(if fitted or hand held)	NA
14	Auxiliary hoist winch/ Hoist drum /spooling	NA	34	Full functional test	S
15	Auxiliary wire ropes and termination	NA	35	Rated load test	S
16	Counterweight and its locking mechanism	S	36	Overload test	NA
17	Access ladders/Walkways/Hand & guard rails	S	37	NDT(If applicable)	S
18	Outriggers/ beams / jacks / pads	S	38	Other Test (If applicable)	NA
19	Tires / rims / wheel bolts	S	39	Display marking (SWL / tire pressure/ dates)	S
20	Crawler Tracks/Track shoe	NA	40	General Condition	S

**Details of tools/equipment's used: STS-LD-75; STS-LD-65; STS-LD/80,79,82, SP14813**

### Findings/Critical Findings Report

F/CF	No.	Remarks
F	37	23/10/2023 DONE MP/52859/23/10/02
F	33	RECOMMENDED TO KEEP HAND HELD.

