



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION OF MOBILE CRANE

Certificate No: A/52159/23/08/61

Date of Inspection: 07/08/2023

Crane details						
Name and Address of the Owner:		TRUCK OMAN				
Make & Date of Manufacture:		GROVE MANITOWOC; 2016				
Location of Inspection:		Haima				
Ref. Standard:		BS EN 7121-2-3, SP2275				
Registration No.& Owner No.:		3052 HK ; TO-2564				
Model and Serial No.:		GMK 4100-L, 41005780				
Date of previous inspection / cert. No:		07/08/2022; MP/49803				
Date of next inspection and testing :		06/08/2024				
Availability OEM certificate		Available				
Availability of operations manual in cab:		Available				
Availability of load Chart in cab:		Available				
Availability of daily check report:		Available				
Main hoist wire rope diameter and condition		17mm ; Satisfactory				
Main hoist wire rope certificate No:		08/02/2020; AZ/RT/20/02/26741 (MBL 283.3 KN)				
Auxiliary wire rope diameter and condition		NOT FIXED				
Auxiliary wire rope certificate No:		N/A				
Crane Description	Crane type	Maximum SWL	Range of Boom length	Fly Jib length	Counterweight (if applicable)	
Diesel powered, hydraulically operated telescopic boom	All Terrain	100t	11.65m to 60m	NF	26.1t	
Crane present configuration at the time of inspection:		Boom length	Radius	Applied load (Tonne)	Safe working load (Tonne)	
		(m)	(m)			
SWL @ No of falls: 46t@8falls						
counterweight: 26.1t						
Main hook/Aux hook SWL: 63t / N/A						
Main hook SL no: R0123						
SLI CODE: 2000						
		Minimum	11.65m	6m	---	45.5t
		Intermediate	23.65m	8m	30t	30t
		Maximum	23.65m	13m	20.5t	20.5t
		Auxiliary hoist (Where applicable)	---	---	---	---
Conclusion: Fit for its intended use at the time of examination.						
<i>This certificate becomes invalid if any Alteration/Major Repair and modification is done.</i> This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.						

Approved by, Name & Signature: **Infanso Oswin**

Inspected by, Name & Signature: **Mohammad Anaz**



Annexure of certificate of thorough examination of mobile crane

Certificate No: A/52159/23/08/61

Date of Inspection: 07/08/2023

Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	21	Swing machinery /Swing alarm / Swing lock	S
2	Monthly Inspection record	S	22	Hook block system/Safety catch	S
3	Maintenance records	S	23	Sheaves(Boom & Hook)	S
4	OEM Specification plate	S	24	Operator cab/ Control levers /Wind shields/Mirrors	S
5	Safe load indicator/calibration verified	S	25	Anti 2 block /over lower/ boom cut off /over load cut off limit switches / Slack rope limiter(if fitted)	S
6	Level indicator / Boom Angle indicator	S	26	Proximity switches	NA
7	Telescopic boom extensions/Rope guides	S	27	All fasteners /Bolts / Safety pins	S
8	Lattice boom sections/Connecting pins	NA	28	Electrical System	S
9	Mast and its attachments	NA	29	Hydraulic System	S
10	Pendant ropes	NA	30	Caution rotary light	S
11	Fly Jib / Derricking interlock security	S	31	Reverse Horn / Light	S
12	Main hoist winch/ Hoist drum / spooling	S	32	Fire extinguisher	S
13	Main hoist wire ropes and termination	S	33	Anemometer(if fitted or hand held)	NA
14	Auxiliary hoist winch/ Hoist drum /spooling	NA	34	Full functional test	S
15	Auxiliary wire ropes and termination	NA	35	Rated load test	S
16	Counterweight and its locking mechanism	S	36	Overload test	NA
17	Access ladders/Walkways/Hand & guard rails	S	37	NDT(If applicable)	S
18	Outriggers/ beams / jacks / pads	S	38	Other Test (If applicable)	NA
19	Tires / rims / wheel bolts	S	39	Display marking (SWL / tire pressure/ dates)	S
20	Crawler Tracks/Track shoe	NA	40	General Condition	S
Details of tools/equipment's used: STS-LD- 77,78,SL01					
Findings/Critical Findings Report					
F/CF	No.	Remarks			
F	37	HOOK MPI - 07/08/2023; A/52159			

