



الشركة الفنية لخدمات السلامة والفحص الفني ش.م.م. SAFETY TECHNICAL SERVICES AND INSPECTIONS



Tel : +968 24502589, Fax : +968 24590272. Email: stsi@safetyoman.com, Website: www.safetyoman.com
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.

AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION AND TEST

Certificate No: MP/43698/20/07/07

Date of Inspection: 08/07/2020

| | |
|---|--------------------------------|
| Name and Address of the Owner: | TRUCK OMAN |
| Maker & Date of Manufacture: | TOYOTA ; 1997 |
| Place of Inspection: | NIMR |
| Ref. Standard: | ISO22915-2 /BS EN 1459/SP 2275 |
| Registration No. & Owner No.: | 5285 HW ; TO-804 |
| Model No. and Serial No.: | FD 30 ; 31216 |
| Running hours: | 15995 hrs. |
| Manufacturer's documentation: | IN SERVICE EQUIPMENT |
| Date of Previous inspection / cert no: | 1301/2020; A/41848/20/01/07 |
| Date of Next inspection: | 07/01/2021 |
| Date of Previous load test / cert no: | 17/07/2019 (A/40300/19/07/16) |
| Date of Next load test: | 16/07/2023 |
| Availability of operations manual in cabin: | Yes |
| Availability of daily check report: | Yes |

Description

Diesel powered counter balance forklift truck with side shifter. SWL: 2500 kg @ 600mm load center.

Test carried out according to tabulated column

| Description of test: | Test load applied In kgs | S.W.L In kgs |
|---|--------------------------------|------------------------------|
| Visual inspection, Functional test & Load test carried out. | | |
| Max. Lifting Height: 3500mm | | |
| Hydraulic creep : Nil | | |
| FORK S/N – MTS – 7737 & MTS - 7776 | --- | 2.5 t @500 mm Load Center |

Conclusion: Fit for its intended use at the time of inspection.

This certificate becomes invalid if any Alteration/Major Repair and modification is done.

This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.

Approved by, Name & Signature: Mr. Gishin Thomas

Inspected by, Name & Signature: Madhu Pillai





الشركة الفنية لخدمات السلامة والفحص الفني ش.م.م. SAFETY TECHNICAL SERVICES AND INSPECTIONS



Tel : +968 24502589, Fax : +968 24590272. Email: stsi@safetyoman.com, Website: www.safetyoman.com
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.

Annexure of certificate of test & thorough examination of Fork lift

Certificate No: MP/43698/20/07/07

Date of Inspection: 08/07/2020

| Description | Condition | Remarks |
|---|-----------|------------|
| Tires, rims, wheel bolts and axles | S | |
| Masts and Back rest , carriage | S | |
| Forks and its extensions, slide end stopper, locks | S | |
| Load chain and its assemblies | S | |
| Side rollers and roll over cage | S | |
| Safety devices | S | |
| Battery and its connections | S | |
| Hydraulic system & hoses and end fittings | S | |
| Electrical system & Cables | S | |
| Cooling system | S | |
| Steering function | S | |
| All controls levers function & symbols legible | S | |
| Capacity plate in place and legible | S | |
| All gauges in cab | S | |
| Over head & foot guard | S | |
| Exhaust system | S | |
| Side shifting function (if applicable) | S | |
| Horn, reverse alarm, rotating warning light | S | |
| Lights & indicators | S | |
| Seat and seat belts | S | |
| Parking brake and foot brake function | S | |
| Fire extinguisher | S | |
| MPI fork blades, date / report nr. (annually) | S | 05/03/2019 |
| Mast disassembly (every 4 years) | NA | |
| General condition | S | |
| Display markings (SWL, tire pressure, insp. date, due date) | S | |
| S- Satisfactory NS-Not Satisfactory NA-Not applicable NP-Not provided by OEM SC- See Comments | | |
| Details of tools/equipments used: STS-LD-65; STS-LD-75 | | |
| General comments: NONE | | |

Approved by, Name & Signature: Mr. Gishin Thomas

Inspected by, Name & Signature: Infanso Oswin

