



الشركة الفنية لخدمات السلامة ش.م.م.  
**SAFETY technical SERVICES CO. LTD.**



**CERTIFICATE OF TEST AND THOROUGH EXAMINATION OF MEWP**

Date of Thorough Examination: <b>05/04/2019</b>	Report number: <b>MP/40158/19/04/01</b>	Job no: <b>40158</b>
Name and Address of the Owner of the Equipment <b>TRUCK OMAN SULTANATE OF OMAN</b>	Address of premises at which the examination was made: <b>NIMR</b>	
Description and identification of the equipment:  <b><u>DIESEL POWERED HYDRAULICALLY OPERATED MANLIFT MOUNTED ON MITSUBISHI CANTER</u></b>  <b>SUBJECT : MEWP (MOBILE ELEVATING WORKING PLATFORM)</b>  Make : CTE Model no. : CTE Z 20E Serial no. : 9640 Fleet no. : TO 2501 Reg. No. : 3562 WA Year of Manufacture : 2016 Max Height from Ground : 17.80m Max Out Reach : 9m Max Allowable Wind Speed : 12.5m/s  Visual inspection , Functional test and Load test carried out.	Test Load	SWL
	<b>220 kg</b>	<b>200 kg</b>  <b>80+80+40</b> <b>(2 persons + tools)</b>
Date of Previous Examination/ cert no: <b>28/10/2018 ; MP/38531</b>	Date of Next Examination: <b>04/10/2019</b>	
Date of previous Load test/ Cert no: <b>09/05/2018 ; MP/37120/18/05/13</b>	Date of Next Load test: <b>04/04/2020</b>	
Ref. Standards: BS EN 280 ; SP 2275		
Comments(If any) : REFER ANNEX		
Particulars of any repair, renewal or alteration required to remedy the defect identified above: <b>NONE</b>		
Identification of any part found to have a defect which is or could become a danger to persons and a description of the defect:(If none state NONE) <b>NONE</b>		
IS THIS EQUIPMENT FIT FOR PURPOSE?	YES	x NO

# Annexure of certificate of test & thorough examination of MEWP

**Certificate No: MP/40158/19/04/01**

**Date of Inspection: 05/04/2019**

Description	Condition	Remarks
General Condition	Satisfactory	
Personal Basket/ Platform	Satisfactory	
Chassis / stabilizers	Satisfactory	
Power supply / Electrical cables	Satisfactory	
Control panel – upper	Satisfactory	
Control panel – lower	Satisfactory	
Identification of control levers	Satisfactory	
Emergency stop button	Satisfactory	
Motion alarm	N/A	
Warning signals / safety markings	Satisfactory	
Safety mechanisms	Satisfactory	
Manual lowering mechanism	Satisfactory	
Brakes	Satisfactory	
Boom sections	Satisfactory	
Power and transmission systems	Satisfactory	
Swing mechanism	Satisfactory	
Hydraulic system /hoses	Satisfactory	
Tires / Tracks	Satisfactory	
Lightings / beacons	Satisfactory	
Spark arrestor ( if required )	n/a	
Fire extinguisher	Satisfactory	

General comments: Nil

Approved by, Name &Signature: Gishin Thomas

Inspected by, Name & Signature: Madhu Pillai



