



Safety Technical Services And Inspections L.L.C.

الشركة الفنية لخدمات السلامة و الفحص الفني ش.م.م.

Tel.: +968 24502589, Fax: +968 24590272. Email: stsi@safetyoman.com. Website: www.safetyoman.com
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.

SAFETY
Technical Services
& Inspection

AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION AND TEST OF MEWP

Date of Thorough Examination: 23/06/2023	Report number: MP/51271/23/06/89	Job no: 51271
Name and Address of the Owner of the Equipment TRUCK OMAN SULTANATE OF OMAN	Address of premises at which the examination was made: NIMR	
Description and identification of the equipment: <u>Diesel Powered Hydraulically Operated Man lift Mounted On Truck</u> Make : CTE Model no. : CTE Z 20E Serial no. : 9640 Fleet no. : TO 2501 Reg. No. : 3562 WA Year of Manufacture : 2016 Hour Meter: NA Max Height from Ground : 17.8 m Max Out Reach : 9m Max Allowable Wind Speed : 12.5 M/S Visual inspection and Functional & load test carried out.	Test Load 220 Kg	SWL 200 Kg (80+80+40+ 2 Persons + Tools)
Date of Previous Examination/ cert no: 06/01/2023/MP/49842/12	Date of Next Examination: 22/12/2023	
Date of previous Load test/ Cert no: 16/07/2022; MP/48942/22/07/136	Date of Next Load test: 22/06/2024	
Ref. Standards: BS EN 280 , SP2275		
Comments(If any) : REFER ANNEX		
RESULT: The above mentioned equipment was found to be in order for its intended use at the time of inspection.		
<i>This certificate becomes invalid if any Alteration/Major Repair and modification is done.</i> This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.		

Reviewed by, Name & Signature: Sandeep KP

Inspected by, Name & Signature: Madhu Pillai



Ref: STSI-FMT Rev.02 Date: 27.04.2023-01

1 / 2

The inspection certificate shall not be reproduced except in full without the approval of the inspection body and the client.
Inspection is performed only related to the work ordered/the items or the lot inspected.
For certificate authenticity and clarifications contact us at stsi@safetyoman.com



Safety Technical Services And Inspections L.L.C.

الشركة الفنية لخدمات السلامة و الفحص الفني ش.م.م

Tel.: +968 24502589, Fax: +968 24590272. Email: stsi@safetyoman.com. Website: www.safetyoman.com
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.

SAFETY
Technical Services
& Inspection

AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

ANNEXURE OF CERTIFICATE OF TEST & THOROUGH EXAMINATION OF MEWP

Certificate No: MP/51271/23/06/89

Date of Inspection: 23/06/2023

Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	22	Emergency stop button	S
2	Monthly Inspection record	S	23	Boom/ Extending structure	S
3	Maintenance records	S	24	Travelling	S
4	OEM Specification plate	S	25	Brakes	S
5	Hydraulic tank	S	26	Slew ring and slewing	S
6	Hydraulic hoses and fittings	S	27	Emergency lowering system	S
7	Hydraulic cylinders	S	28	Travelling/Descent alarm	S
8	Tire/Tracks (Rim, Bolts)	S	29	Inclination limit (as per OEM)	S
9	Chassis/Axle (Bolts, leaks)	S	30	Pothole guard	NA
10	Engine condition	S	31	Horn	S
11	Engine covers and guards	S	32	Warning signals / safety markings	S
12	Power supply / Electrical cables	S	33	Lightings / Revolving beacon	S
13	Battery-terminal and condition	S	34	Spark arrestor (if required)	NA
14	Fluid levels(Oil,Coolant,Fuel)	S	35	Fire extinguisher	S
15	Fluids leakages	S	36	Full functional test	S
16	Platform condition	S	37	Rated load test	NA
17	Harness anchorage point	S	38	Overload test	NA
18	Access gate	S	39	NDT(If applicable)	NA
19	Handrails/ Toe guard	S	40	Other Test (If applicable)	NA
20	Identification of control levers	S	41	General Condition	S
21	Platform rotation	S			
Details of tools/equipment's used: STS-LD-75,65					
Findings/Critical Findings Report					
F/CF	No.	Remarks			



Ref: STSI-FMT Rev.02 Date: 27.04.2023-01

2 / 2

The inspection certificate shall not be reproduced except in full without the approval of the inspection body and the client.
Inspection is performed only related to the work ordered/the items or the lot inspected.
For certificate authenticity and clarifications contact us at stsi@safetyoman.com