



**CERTIFICATE OF THOROUGH EXAMINATION AND TEST OF MEWP**

Date of Thorough Examination: 23/11/2020	Report number: A/44745/20/11/24	Job no: 44745
Name and Address of owner for whom the thorough examination was made:  TRUCK OMAN SULTANATE OF OMAN	Address of premises at which the examination was made:  SAFAH	
Description and identification of the equipment:  <u>DIESEL POWERED HYDRAULICALLY OPERATED TELESCOPIC BOOM</u> <u>TRUCK MOUNTED MOBILE ELEVATED WORKING PLATFORM</u>		Test Load
Make : CTE Model no. : CTE-Z 20 E Serial no. : 10904 Fleet no. : TO-2505 Chassis No. : K013530 Reg. No. : 8842 MB Max Height from Ground : 17.8m Max Out Reach : 9m Max Wind Speed : 12.5 m/s Year of Manufacture : 2016 Visual inspection and Functional test & Load Test carried out.		SWL  ---  200 kg  (80 + 80 + 40)kg  person-person-tools
Details of tools/equipments used:STS-VC-7949; STS-LD-63		
Date of Previous Examination/ cert no:  <b>04/06/2020; O/43347</b>	Date of Next Examination:  <b>22/05/2021</b>	
Date of previous Load test/ Cert no:  <b>04/06/2020; O/43347</b>	Date of Next Load test:  <b>03/06/2021</b>	
Ref. Standards: BS EN 280 , SP2275		
Comments(if any) : REFER ANNEX		
<b>RESULT:</b> The above mentioned equipment was found to be in order for its intended use at the time of inspection.		
<i>This certificate becomes invalid if any Alteration/Major Repair and modification is done.</i>		
This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.		

Approved by, Name &Signature: Gishin Thomas



Inspected by, Name & Signature: George





## **Annexure of certificate of test & thorough examination of MEWP**

**Certificate No: A/44745/20/11/24**

**Date of Inspection: 23/11/2020**

Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	22	Emergency stop button	S
2	Monthly Inspection record	S	23	Boom/ Extending structure	S
3	Maintenance records	S	24	Travelling	S
4	OEM Specification plate	S	25	Brakes	S
5	Hydraulic tank	S	26	Slew ring and slewing	S
6	Hydraulic hoses and fittings	S	27	Emergency lowering system	S
7	Hydraulic cylinders	S	28	Travelling/Descent alarm	S
8	Tire/Tracks (Rim,bolts)	S	29	Inclination limit (as per OEM)	S
9	Chassis/Axle ( Bolts, leaks)	S	30	Pothole guard	NA
10	Engine condition	S	31	Horn	S
11	Engine covers and guards	S	32	Warning signals / safety markings	S
12	Power supply / Electrical cables	S	33	Lightings / Revolving beacon	S
13	Battery-terminal and condition	S	34	Spark arrestor ( if required )	NA
14	Fluid levels(Oil,coolant,Fuel)	S	35	Fire extinguisher	S
15	Fluids leakages	S	36	Full functional test	S
16	Platform condition	S	37	Rated load test	S
17	Harness anchorage point	S	38	Overload test	NA
18	Access gate	S	39	NDT(if applicable)	NA
19	Handrails/ Toe guard	S	40	Other Test (If applicable)	NA
20	Identification of control levers	S	41	General Condition	NA
21	Platform rotation	S			S

**Details of tools/equipments used: STS-LD-78; STS-LA-77**

## **Findings/Critical Findings Report**

F/CF	No.	Remarks

