



AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION AND TEST OF LORRY LOADER CRANE

Job Card No: 6887

Date of Inspection: 23.03.2026

Certificate No: K.6887.26.03.05

Starting Time of Inspection: 2:00 PM

Name and Address of the Owner:	TRUCK OMAN			
Maker & Date of Manufacture:	HIAB & 2013			
Place of Inspection:	ADAM			
Ref. Standard:	BS 7121-4, SP-2275			
Registration No. & Owner No.:	6040 YW & TO-2022			
Model and Serial No.:	116B-2CLX & 1661 3410			
Manufacturer's documentation:	(In service equipment)			
Date of Previous inspection / cert. no:	AT4459.25.03.219, 27.03.2025			
Date of Next inspection:	22.03.2027			
Date of Previous Overload test/ cert. no:	AT4459.25.03.219, 27.03.2025			
Date of Next Overload test:	22.03.2027			
Availability of operations manual in cab:	Available			
Load Chart in cab:	Available			
Accessories certificates:	Not Applicable			
Availability of daily check report:	Available			
Maintenance records / major repairs carried out:	Available			
Description of Crane: <b>Truck loader crane, diesel, hydraulic knuckle boom type with max capacity 5.3 t @ 3m boom and 3m radius.</b>				
<b>Test carried out according to tabulated column</b>				
<b>Description of test: (configuration of the crane at the time of inspection)</b>  Hook WLL: 8t  Load cell S/N: DLM 2536  Cert NO: C231229855	Boom length	Radius	Test load	Safe working load
	(m)	(m)	(tonne)	(tonne)
	3m	3m	---	5.3 t
	4.4m	4.4m	3.5 t	3.5 t
	6.2m	6.2m	2.5 t	2.5 t
8.1m	8.1m	---	1.9 t	
<b>Conclusion: Fit for its intended use at the time of inspection.</b>				
<i>This certificate becomes invalid if any Alteration/Major Repair and modification is done.</i>				
This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.				

Approved by, Name & Signature: OSWIN

Inspected by, Name & Signature: KOSHY





Safety Technical Services And Inspections L.L.C.

الشركة الفنية لخدمات السلامة و الفحص الفني ش.م.م.

Tel.: +968 24502589, Fax: +968 24590272. Email: stsi@safetyoman.com. Website: www.safetyoman.com  
P.O. Box 3288, Airport Heights P.C. 111, Sultanate of Oman.

**SAFETY**  
Technical Services  
& Inspection

AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

**Annexure of certificate of test & thorough examination**

Job Card No: 6887

Date of Inspection: 23.03.2026

Certificate No: K.6887.26.03.05

Starting Time of Inspection: 2:00 PM

Status Legend: S-Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	20	Hook block system/Safety catch	S
2	Monthly Inspection record	S	21	Sheaves(Boom & Hook)	NA
3	Maintenance records	S	22	Operator cab/ Control levers /Wind shields/Mirrors	S
4	OEM Specification plate	S	23	Over load cut off ( hydraulic relief valve)	F
5	Safe load indicator/calibration verified(if applicable)	NA	24	Over winding alarm or Anti two block ( if applicable)	NA
6	Level indicator	S	25	All fasteners /Bolts / Safety pins	S
7	Load chart	S	26	Electrical System	S
8	Battery and connections	S	27	Hydraulic System( Hoses and fitting leakages)	S
9	Crane base mounting / Physical Chassis condition	S	28	Hydraulic creep	S
10	PTO(Power take off) correct operation	S	29	Caution rotary light	S
11	Crane operating levers/links/markings	S	30	Reverse Horn / Light	S
12	Telescopic boom extensions/Boom pads/Rope guides	S	31	Fire extinguisher	S
13	Hydraulic cylinder condition/lock pin/ smooth function	S	32	Display marking (SWL/ tyre pressure/ insp.date/due date)	S
14	Hoist winch/Hoist drum/Correct spooling if applicable)	NA	33	Full functional test	S
15	Hoist wire rope and end terminations (if applicable)	NA	34	Rated load test	S
16	Outriggers/ beams / jacks / pads	S	35	Overload test	NA
17	Tires / rims / wheel bolts	S	36	NDT(If applicable)	S
18	Foot brake /Parking brake	S	37	Other Test (If applicable)	NA
19	Slew system/ mounting/functional condition	F	38	General Condition	S

Details of tools/equipment's used: STS-LD-75; STS-LD-65;DLM2530

**Findings/Critical Findings Report**

F/CF	No.	Remarks
F	23	Need to be verified during overload test.
F	19	Slew bearing report not submitted
-	36	23.03.2026 (K.6887.26.03.06)

Approved by, Name & Signature: OSWIN

Inspected by, Name & Signature: KOSHY

