



## CERTIFICATE OF THOROUGH EXAMINATION AND TEST OF LORRY LOADER

Certificate No: 41840/19/12/16

Date of Inspection: 30/12/2019

Name and Address of the Owner:	TRUCK OMAN			
Maker & Date of Manufacture:	Pal finger , 2009			
Place of Inspection:	Marmul			
Ref. Standard:	BS 7121-2-4, SP 2275			
Registration No.& Owner No.:	3873 DS , TO-922			
Model and Serial No.:	PK-15500, 100113754			
Nr. of running hours and/or km read out:	880546 KMS			
Manufacturer's documentation:	IN SERVICE CRAME			
Date of Previous inspection / cert. no:	24/01/2019 (A/39116/19/01/14)			
Date of Next inspection :	29/12/2020			
Date of Next Overload load test:	After any major repair, alteration, change in configuration			
Availability of operations manual in cab:	Available			
Load Chart in cab:	Near to Contra / levers			
Accessories certificates:	N/A			
Availability of daily check report:	Available			
Maintenance records / major repairs carried out:	Available			
Description of Crane: Diesel powered, Hydraulically operated, lorry loader crane with knuckle boom Max capacity 6.1t at 2.3 m boom length & @ 2.3 m radius.				
Test carried out according to tabulated column				
Description of test: (configuration of the crane at the time of inspection)	Boom length	Radius	Test load	Safe working load
	(m)	(m)	kgs	kgs
	2.3m	2.3m	-----	6100 kg
	4.5m	4.5m	-----	3140 kg
	6.1m	6.1m	2250	2250kg
Hook WLL : 8t	8m	8m	-----	1690 Kg
	Conclusion: Fit for its intended use at the time of inspection.			

Approved by, Name & Signature: Mr. Gishin Thomas

Inspected by, Name & Signature: Mohammed Anaz





AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

Annexure of certificate of test & thorough examination of lorry loader crane

Certificate no.: 41840/19/12/16

Inspection date: 30/12/2019

Description	Condition	Remarks
Safe load indicator/calibration verified(if applicable)	N/A	
Level indicator	satisfactory	
Load chart	satisfactory	
Battery and connections	satisfactory	
Crane base mounting / Physical Chassis condition	Satisfactory	
PTO(Power take off) correct operation	Satisfactory	
Crane operating levers/links/markings	Satisfactory	
Telescopic boom extensions/Boom pads/Rope guides	Satisfactory	
Hydraulic cylinder condition/lock pin/ smooth function	Satisfactory	
Hoist winch/Hoist drum/Correct spooling ( if applicable)	N/A	
Hoist wire rope and end terminations ( if applicable)	N/A	
Outriggers/ beams / jacks / pads	Satisfactory	
Tires / rims / wheel bolts	Satisfactory	
Foot brake /Parking brake	Satisfactory	
Slew system/ mounting/functional condition	Satisfactory	
Hook block system/Safety catch	Satisfactory	
Hook MPI, certificate no (Required every 4 yrs)	Satisfactory	30/12/2019
Sheaves(Boom & Hook)	N/A	
Operator cab/ Control levers /Wind shields/Mirrors	Satisfactory	
Over load cut off ( hydraulic relief valve)	N/A	Not checked
Over winding alarm or Anti two block ( if applicable)	N/A	
All fasteners /Bolts / Safety pins	Satisfactory	
Electrical System	Satisfactory	
Hydraulic System( Hoses and fitting leakages)	Satisfactory	
Caution rotary light	Satisfactory	
Reverse Horn / Light	Satisfactory	
Fire extinguisher	Satisfactory	
General condition (structural integrity/functionality)	Satisfactory	
Display marking (SWL/tyre pressure/ insp.date/due date)	Satisfactory	
Details of tools/equipments used: Tape: level-sts-SL-01,-Vernier-STS-LD, Tap- STS-LD- 77, Load cell-DLM2530		

General comments: Nil

Approved by, Name & Signature: Mr. Gishin Thomas

Inspected by, Name & Signature: Mohammed Anaz

