

AN ISO/IEC 17020 ACCREDITED INSPECTION BODY

CERTIFICATE OF THOROUGH EXAMINATION AND TEST OF FORKLIFT

Certificate No: A/49876/22/09/38

Date of Inspection: 28/09/2022

Name and Address of the Owner:	TRUCK OMAN
Maker & Date of Manufacture:	CATERPILLAR ; 2007
Place of Inspection:	NIMR
Ref. Standard:	BS EN 474-3; BS ISO 2330
Registration No. & Owner No.:	9774 WB ; TO-821
Model No. and Serial No.:	930G ; CAT0930GKTWR02864
Running hours:	17219 Hrs
Manufacturer's documentation:	In Service Equipment
Date of Previous inspection / cert no:	29/03/2022; MP/48147/22/04/44
Date of Next inspection:	27/03/2023
Date of Previous load test / cert no:	29/03/2022; MP/48147/22/04/44
Date of Next load test:	28/03/2023
Availability of operations manual in cabin:	Available
Availability of daily check report:	Available

Description of Forklift:

Diesel powered hydraulic Operated Articulated Wheel Loader C/W Forks SWL: 5000 Kg @ 600 mm load center.

Test carried out according to tabulated column

Description of test:	Test load applied In kgs	S.W.L In kgs
Visual inspection, Functional test carried out.		
Max. Lifting Height: 4000 mm		
Hydraulic creep : Nil		
Fork Lift Serial No: 2637893-L8(PAIR)	---	5000 Kg

Conclusion: Fit for its intended use at the time of inspection. / Refer to checklist- Annexure of certificate

This certificate becomes invalid if any Alteration/Major Repair and modification is done.

This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.

Approved by, Name & Signature Gishin Thomas

Inspected by, Name & Signature : Mohammad Anaz





Annexure of certificate of test & thorough examination of Fork lift

Certificate No: A/49876/22/09/38

Date of Inspection: 28/09/2022

Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	F	17	All gauges in cab	S
2	Monthly Inspection record	S	18	Overhead & foot guard	S
3	Maintenance records	S	19	Exhaust system	S
4	OEM Specification plate	S	20	Side shifting function (if applicable)	NA
5	Tires, rims, wheel bolts and axles	S	21	Horn, reverse alarm, rotating warning light	S
6	Masts and Back rest , carriage	S	22	Lights & indicators	S
7	Forks and its extensions, slide end stopper, locks	S	23	Seat and seat belts	S
8	Load chain and its assemblies	NA	24	Parking brake and foot brake function	S
9	Side rollers and roll over cage	NA	25	Fire extinguisher	S
10	Safety devices	NA	26	Display markings (SWL, tire pressure, insp. date, due date)	S
11	Battery and its connections	S	27	Full functional test	S
12	Hydraulic system & hoses and end fittings	S	28	Rated load test	NA
13	Electrical system & Cables	S	29	Overload test	NA
14	Cooling system	S	30	NDT(If applicable)	S
15	Steering function	S	31	Other Test (If applicable)	NA
16	All controls levers function & symbols legible	S	32	General Condition	S
Details of tools/equipment's used: STS-LD-77,78					
Findings/Critical Findings Report					
F/CF	No.	Remarks			
F	1	Keep in Operators Cabin			
F	30	Inspected Date & Cert No: 15/07/2022;MP/48942			

