



TA'AZEEZ ENTERPRISES LLC

Po Box: 23, Pc: 103-AL Qurum North AL Ghoubra- Bowsher
Sultanate Of Oman



CERTIFICATE OF THOROUGH EXAMINATION OF MOBILE CRANE

Certificate No: MM.2800.01.26.21.01 **Date of Inspection:** 21.01.2026 **Issue Date:** 26.01.2026 **Time:** 10.20

Crane details							
Name and Address of the Owner:			TRUCK OMAN				
Make & Date of Manufacture:			GROVE; 2012				
Location of Inspection:			FAHUD				
Reference Standard: / SOP No:			BS 7121-2-3:2012/SOP-01 REV.# 01/SP 2275				
Registration No.& Owner No.:			185 YM; TO 2554				
Model and Serial No.:			RT 540E; 258667				
Date of Previous Inspection / Cert. No:			12.02.2024(MP/53404/24/02/56)				
Date of next Inspection and Testing :			20.01.2027				
Availability OEM Certificate			AVAILABLE				
Availability of Operations Manual in Cab:			AVAILABLE				
Availability of Load Chart in Cab:			AVAILABLE				
Availability of Daily Check Report:			AVAILABLE				
Main Hoist Wire Rope Diameter and Condition			16MM; SATISFACTORY				
Main Hoist Wire Rope Certificate No:			8008/06				
Auxiliary Wire Rope Diameter and Condition			NOT FITTED				
Auxiliary Wire Rope Certificate No:			NOT FITTED				
Crane Description	Crane type	Maximum SWL	Range of Boom length	Fly Jib length	Counter weight (if applicable)		
DIESEL POWERED, HYDRAULICALLY OPERATED TELESCOPIC BOOM	ROUGH TERRAIN	35 t	9.8 TO 31mtr	NOT FITTED	FIXED		
Crane present configuration at the time of inspection:			Boom length m	Radius m	Applied load (Tonne)	Safe working load (Tonne)	
SWL @ No of falls: 30 t @ 6 falls		Main hoist	Minimum	9.8	3.5	-	29
Main hook/Aux hook SWL: 40t/ NA			Intermediate	15.2	6.0	16	16.350
Main hook SL no: 6725			Maximum	31.0	20.0	2.5	2.525
Aux hook SL No: NA		Auxiliary hoist (where applicable)		-	-	-	-
Conclusion: Fit for its intended use at the time of examination.							
<p>If any Alteration/Major Repair is made, this certificate is rendered invalid. This is to confirm that the item listed above was examined by the undersigned competent representative in compliance with the aforementioned standard. The aforementioned objects were found to be free of faults, deformations, and other problems at the time of inspection. The equipment is suitable for its intended use within the permitted limits, and at the time of inspection, it was determined to be suitable for continued use, provided that continuous maintenance is applied, qualified operators are employed, and our comments and recommendations are put into practice.</p>							

Ref: SOP-01-CERT-02 Rev.01 Date: 07.02.2024

Approved by, Name & Signature: ABDUL RAHIM AL RAWAHI

Date: 26.01.2026



Inspected by, Name & Signature: MALIK MOHAMMED

Date: 26.01.2026



TA'AZEEZ ENTERPRISES LLC

Po Box: 23, Pc: 103-AL Qurum North AL Ghoubra- Bowsher
Sultanate Of Oman



Annexure of certificate of thorough examination of mobile crane

Certificate No: MM.2800.01.26.21.01 Date of Inspection: 21.01.2026 Issue Date: 26.01.2026 Time: 10.20

Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	21	Swing machinery /Swing alarm / Swing lock	S
2	Monthly Inspection record	S	22	Hook block system/Safety catch	S
3	Maintenance records	S	23	Sheaves(Boom & Hook)	S
4	OEM Specification plate	S	24	Operator cab/ Control levers /Wind shields/Mirrors	S
5	Safe load indicator/calibration verified	S	25	Anti 2 block /over lower/ boom cut off /over load cut off limit switches / Slack rope limiter(if fitted)	S
6	Level indicator / Boom Angle indicator	S	26	Proximity switches	N/A
7	Telescopic boom extensions/Rope guides	S	27	All fasteners /Bolts / Safety pins	S
8	Lattice boom sections/Connecting pins	N/A	28	Electrical System	S
9	Mast and its attachments	N/A	29	Hydraulic System	S
10	Pendant ropes	N/A	30	Caution rotary light	S
11	Fly Jib / Derricking interlock security	S	31	Reverse Horn / Light	S
12	Main hoist winch/ Hoist drum / spooling	S	32	Fire extinguisher	S
13	Main hoist wire ropes and termination	S	33	Anemometer(if fitted or hand held)	S
14	Auxiliary hoist winch/ Hoist drum /spooling	S	34	Full functional test	S
15	Auxiliary wire ropes and termination		35	Rated load test	S
16	Counterweight and its locking mechanism	S	36	Overload test	N/A
17	Access ladders/Walkways/Hand & guard rails	S	37	NDT(If applicable)	S
18	Outriggers/ beams / jacks / pads	S	38	Other Test (If applicable)	N/A
19	Tires / rims / wheel bolts	S	39	Display marking (SWL / tire pressure/ dates)	S
20	Crawler Tracks/Track shoe	N/A	40	General Condition	S
Details of tools/ equipments used: 46371(LC);W066005(VC);3448-MT-01(MT)					
Findings/Critical Findings Report					
F/CF	No.	Remarks			

Ref: SOP-01-CERT-02 Rev.02 Date: 07.02.2024

Approved by, Name &Signature: ABDUL RAHIM AL RAWAHI

Date: 26.01.2026



Inspected by, Name & Signature: MALIK MOHAMMED

Date: 26.01.2026