



CERTIFICATE OF TEST AND THOROUGH EXAMINATION OF MOBILE CRANE

Certificate No: O/37545/18/06/15

Date of Inspection: 14/06/2018

Name and Address of the Owner:	TRUCK OMAN			
Maker & Date of Manufacture:	TADANO ; 2008			
Place of Inspection:	NIMR			
Ref. Standard:	BS 7121-2-3; PR 1708			
Registration No.& Owner No.:	3457 YD ; TS 701			
Model and Serial No.:	GR700E ; 546447			
Nr. of running hours and/or km read out:	5775 hrs.			
Manufacturer's documentation:	OK			
Date of Previous inspection / cert. no:	26/06/2017 ; O/35013/17/06/11			
Date of Next inspection :	13/06/2019			
Date of Previous load test/ cert. no:	02/07/2016 ; MP/32073/16/07/10			
Date of Next load test:	01/07/2020			
Availability of operations manual in cab:	OK			
Load Chart in cab:	OK			
Accessories certificates:	OK			
Availability of daily check report:	OK			
Maintenance records / major repairs carried out:	OK			
Description of Crane: Diesel powered, Hydraulically operated, telescopic boom rough terrain mobile crane Max.capacity of crane 70 tonnes at 11.50m boom length and 3m radius and using 19mm steel wire rope at 14falls.				
Test carried out according to tabulated column				
Description of test: (configuration of the crane at the time of inspection) No. of falls: 8 Main hook block S.N: 724/2146130 Main hook capacity: 70 t Wire rope certificate no: 201505WRM00521	Boom length	Radius	Test load	Safe working load
	(m)	(m)	Tonnes	Tonnes
	15.56m	5.5m	---	39.1 t
	19.6m	13m	8.4 t	8.4 t
	35.87m	14m	---	9.3 t
	44m	16m	---	7.3 t
Conclusion: Fit for its intended use at the time of inspection.				

Annexure of certificate of test & thorough examination of mobile crane

Certificate No: O/37545/18/06/15

Date of Inspection: 14/06/2018

Description	Condition	Remarks
Safe load indicator/calibration verified	✓	
Level indicator / Angle indicator	✓	
Telescopic boom extensions/Boompads/Rope guides	✓	
Lattice boom sections/Connecting pins/Boom back stops	N/A	
Pendant ropes	N/A	
Fly Jib / Luffing jib/ Derricking interlocksecurity	N/F	Not Stowed
Main hoist winch/ Hoist drum / Correct spooling	✓	
Main hoist wire ropes and termination	✓	
Auxiliary hoist winch/ Hoist drum / Correct spooling	Nil	
Auxiliary wire ropes and termination	N/A	
Counterweight and its locking mechanism	✓	
Access ladders/Walkways/Hand & guard rails	✓	
Outriggers/ beams / jacks / pads	✓	
Tires / rims / wheel bolts	✓	
Crawler Tracks/Track shoe	Nil	
Swing machinery /Swing alarm / Swing lock	✓	
Swingbearing/ -wear / report	N/A	n/a for verification
Hook block system/Safety catch	✓	
Hook MPI, certificate no (Required every 4 yrs)	✓	14/06/2018 ; O/37545/18/06/14
Sheaves(Boom & Hook)	✓	
Operator cab/ Control levers /Wind shields/Mirrors	✓	
Anti 2 block /over lower/ boom cut off /over load cut off limit switches / Slack rope limiter(if fitted)	✓	
Proximity switches	Nil	
All fasteners /Bolts / Safety pins	✓	
Electrical System	✓	
Hydraulic System	✓	
Caution rotary light	✓	
Reverse Horn / Light	✓	
Fire extinguisher	✓	
Anemometer(if fitted or hand held)	Nil	
General condition (structural integrity/functionality)	✓	
Display marking (SWL/tyre pressure/ insp.date/due date)	✓	

General comments: Nil

Approved by, Name & Signature: Gishin Thomas

Inspected by, Name & Signature: Infanso Oswin



