

CERTIFICATE OF THOROUGH EXAMINATION OF MOBILE CRANE

Certificate No: MP/48914/22/05/198

Date of Inspection: 20/05/2022

Crane details							
Name and Address of the Owner:			TRUCK OMAN				
Make & Date of Manufacture:			TADANO ; 2008				
Location of Inspection:			NIMR				
Ref. Standard:			BS 7121-2-3/ SP 2275				
Registration No.& Owner No.:			3457 YD ; TS-701				
Model and Serial No.:			GR 700EX ; 546447				
Date of previous inspection / cert. No:			31/05/2021, O/46722				
Date of next inspection and testing :			19/05/2023				
Availability OEM certificate			In Service Equipment				
Availability of operations manual in cab:			Available				
Availability of load Chart in cab:			Available				
Availability of daily check report:			Available				
Main hoist wire rope diameter and condition			19mm satisfaction				
Main hoist wire rope certificate No:			DW-0047/01 KISWIRE 324 KN				
Auxiliary wire rope diameter and condition			Not FITTED				
Auxiliary wire rope certificate No:			Not Applicable				
Crane Description	Crane type	Maximum SWL	Range of Boom length	Fly Jib length	Counter weight (if applicable)		
Diesel powered, hydraulically operated telescopic boom	Rough Terrain	70t	11.5m To 44m	NA	Fixed		
Crane present configuration at the time of inspection:			Boom length (m)	Radius (m)	Applied load (Tonne)	Safe working load (Tonne)	
SWL @ No of falls: 52t / 8 Falls							
counter weight: Fixed		Main hoist	Minimum	11.5	4.5	---	49.6
Main hook/Aux hook SWL: 70t / NA			Intermediate	27.75	12	13.3 t	13.3 t
Main hook SL no: 2146/34			Maximum	44	32	---	1.3 t
Aux hook SL No: Not Fitted		Auxiliary hoist (where applicable)		---	---	---	---
Conclusion: Fit for its intended use at the time of examination.							

CERTIFICATE OF THOROUGH EXAMINATION OF MOBILE CRANE

Certificate No: MP/48914/22/05/198

Date of Inspection: 20/05/2022

Crane details						
Name and Address of the Owner:			TRUCK OMAN			
Make & Date of Manufacture:			TADANO ; 2008			
Location of Inspection:			NIMR			
Ref. Standard:			BS 7121-2-3/ SP 2275			
Registration No.& Owner No.:			3457 YD ; TS-701			
Model and Serial No.:			GR 700EX ; 546447			
Date of previous inspection / cert. No:			31/05/2021, O/46722			
Date of next inspection and testing :			19/05/2023			
Availability OEM certificate			In Service Equipment			
Availability of operations manual in cab:			Available			
Availability of load Chart in cab:			Available			
Availability of daily check report:			Available			
Main hoist wire rope diameter and condition			19mm satisfaction			
Main hoist wire rope certificate No:			DW-0047/01 KISWIRE 324 KN			
Auxiliary wire rope diameter and condition			Not FITTED			
Auxiliary wire rope certificate No:			Not Applicable			
Crane Description	Crane type	Maximum SWL	Range of Boom length	Fly Jib length	Counter weight (if applicable)	
Diesel powered, hydraulically operated telescopic boom	Rough Terrain	80t	12m To 47m	NA	Fixed	
Crane present configuration at the time of inspection:		Boom length (m)	Radius (m)	Applied load (Tonne)	Safe load	
SWL @ No of falls: 52t / 8 Falls						
counter weight: Fixed						
Main hook/Aux hook SWL: 70t / NA						
Main hook SL no: 2146/34						
Aux hook SL No: Not Fitted						
		Main hoist	Minimum	11.5	4.5	---
			Intermediate	27.75	12	13.3 t
			Maximum	44	32	---
		Auxiliary hoist (where applicable)		---	---	---
Conclusion: Fit for its intended use at the time of examination.						
<i>This certificate becomes invalid if any Alteration/Major Repair and modification is done.</i> This is to certify that the undersigned competent representative, did examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformation defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.						

Approved by, Name & Signature: Mr. Gishin Thomas

Inspected by, Name & Signature: Madhu pillai





This certificate becomes invalid if any Alteration/Major Repair and modification is done. This is to certify that the undersigned competent representative, did attend to examine the item described above in accordance to the aforementioned standard. At the time of inspection, the said item were found to be free from flaws, deformations or other defects. The equipment is satisfactory for its intended use within the limits specified and at the time of inspection was found to be satisfactory for further use, provided there is continuous maintenance applied, qualified operators employed and implementation of our remarks and recommendations.

Approved by, Name & Signature: Mr. Gishin Thomas

Inspected by, Name & Signature: Madhu pillai





Annexure of certificate of thorough examination of mobile crane

Certificate No: MP/48914/22/05/198

Date of Inspection: 20/05/2022

Status Legend: S- Satisfactory NA-Not applicable F-Findings CF-Critical Findings					
No.	Description	Status	No.	Description	Status
1	Operations Manual/Catalogue	S	21	Swing machinery /Swing alarm / Swing lock	S
2	Monthly Inspection record	S	22	Hook block system/Safety catch	S
3	Maintenance records	S	23	Sheaves(Boom & Hook)	S
4	OEM Specification plate	S	24	Operator cab/ Control levers /Wind shields/Mirrors	S
5	Safe load indicator/calibration verified	S	25	Anti 2 block /over lower/ boom cut off /over load cut off limit switches / Slack rope limiter(if fitted)	S
6	Level indicator / Boom Angle indicator	S	26	Proximity switches	NA
7	Telescopic boom extensions/Rope guides	S	27	All fasteners /Bolts / Safety pins	S
8	Lattice boom sections/Connecting pins	NA	28	Electrical System	S
9	Mast and its attachments	NA	29	Hydraulic System	S
10	Pendant ropes	NA	30	Caution rotary light	S
11	Fly Jib / Derricking interlock security	S	31	Reverse Horn / Light	S
12	Main hoist winch/ Hoist drum / spooling	S	32	Fire extinguisher	S
13	Main hoist wire ropes and termination	S	33	Anemometer(if fitted or hand held)	NA
14	Auxiliary hoist winch/ Hoist drum /spooling	NA	34	Full functional test	S
15	Auxiliary wire ropes and termination	NA	35	Rated load test	S
16	Counterweight and its locking mechanism	S	36	Overload test	NA
17	Access ladders/Walkways/Hand & guard rails	S	37	NDT(If applicable)	S
18	Outriggers/ beams / jacks / pads	S	38	Other Test (If applicable)	NA
19	Tires / rims / wheel bolts	S	39	Display marking (SWL / tire pressure/ dates)	S
20	Crawler Tracks/Track shoe	NA	40	General Condition	S

Details of tools/equipments used: STS-LD-75,65,80,82,SP 14813

Findings/Critical Findings Report

F/CF	No.	Remarks
F	37	Inspected & certs no : 20/05/2022 MP/48914
F	33	Keep hand held

