

MAGNETIC PARTICLE EXAMINATION REPORT

Date of Examination: 23/12/2025				Report No: HITECH/TJN-2025-467/MT-140			
Client: M/S.TRUCKOMAN EQUIPMENT RENTAL LLC, OMAN				Contractor: N/A			
Starting Time of Inspection: 15.30 PM				Opal LEIB Number: KPFW373/117			
Prime Mover Make / Trailer Type : PRIME MOVER				Chassis Number: WMA34WZZ3DM619070			
Project: N/A				Location: KHAZZAN, SULTANATE OF OMAN			
Procedure No. & Rev. No.: HITECH-TPI-P-T-253-MT-14				Referencing Code / Specification: ASTM E709, AWS D1.1			
Acceptance Criteria: AWS D1.1				Material: N/A			
Surface Condition: Acceptable		Surface Temperature: Ambient		PWHT: N/A			
Method: <input checked="" type="checkbox"/> Wet <input checked="" type="checkbox"/> Visible <input type="checkbox"/> Dry <input type="checkbox"/> Fluorescent		Technique: <input checked="" type="checkbox"/> Continuous <input type="checkbox"/> Residual		Magnetization: <input checked="" type="checkbox"/> Longitudinal <input type="checkbox"/> Circular			
Equipment Type: Permanent Yoke		Equipment Sr. No: GAMMATEC 00810		Cal. Validity: Prior to Job			
Type of Current: N/A		Lifting Power of Yoke: 18.1 Kg		Sensitivity: <input checked="" type="checkbox"/> Burmah Strip <input type="checkbox"/> Pie Gauge		III Lines Visible	
Source of Light: Day light				Light Intensity: ≥ 1000 lux min			
Consumables: MAGNAFLUX							
Cleaner: MAGNAFLUX SKC-S		White contrast: MAGNAFLUX WCP-2		Magnetic Ink: MAGNAFLUX 7 HF			
Batch No: 240706 BBE		Batch No: 240702 BBE		Batch No: 240705 BBE			
Validity: JULY-2027		Validity: JULY-2027		Validity: JULY-2027			
Item Description/Line No./ Drawing No.	Weld No	Welder No	Size	Sch. / WT	Observation (Map or Record of Indication)		Result (Acc./Rej.)
REGISTRATION NO & OWNER ID NO: - 8883 HM / TO 2019 (PRIME MOVER 5TH WHEEL)							
FIFTH WHEEL MAKE: JOST TYPE: JSK 38 C SL NO: 14031971 63 FOR KING PIN SIZE:3.5"	N/A	N/A	N/A	N/A	NO RELEVANT INDICATION OBSERVED		ACCEPTED
							
"MPI TEST CARRIED OUT SATISFACTORILY, FOUND NO RELEVANT INDICATIONS AT THE TIME OF INSPECTION"							
LATEST DATE BY WHICH NEXT MPI MUST BE CARRIED OUT:					23/12/2026		
Hi-Tech Inspection Services LLC		Contractor			Client		
Signature:		Signature:			Signature:		
							
Name: LAKSHMANDAS.M		Name:			Name:		
Qualification: ASNT NDT Level II							
Date: 23/12/2025		Date:			Date		